




LEPELLE-NKUMPI

LOCAL MUNICIPALITY

ANNUAL PERFORMANCE REPORT

2022/2023

Contents

Acronyms	3
Municipal Vision, Mission, Values and Legislative Mandate	4
Service Delivery Performance Report: Key Performance Areas and Strategic Objectives	10
Current Performance Analysis	12
SDBIP 2022/2023 Financial Year, Actual Performance, Previous Performance on the Indicators, Reasons for Variance and Mitigation Measures	16
REVENUE BY SOURCE, OPERATING EXPENDITURE AND CAPITAL EXPENDITURE	168
Monthly Projections of Revenue to be collected by Source: Year: 2022 AND 2023	168
Monthly Projections of Operating Expenditure for each vote: Year 2022 and 2023	170
Monthly Projections of Capital Expenditure for each vote: Year 2022 and 2023	171
ANNUAL SERVICE PROVIDER PERFORMANCE REPORT	173

Acronyms

AFS	: Annual Financial Statements	PMS	: Performance Management Systems
CAPEX	: Capital Expenditure	CDM	: Capricorn District Municipality
CDW	: Community Development Workers	CFO	: Chief Financial Officer
EEP	: Employment Equity Plan	EM	: Executive Mayor
FBW	: Free Basic Water	SDBIP	: Service Delivery and Budget Implementation Plan
HRM	: Human Resource Management	HRD	: Human Resource Development
ICT	: Information Communication Technology	IDP	: Integrated Development Plan
KPA	: Key Performance Area	KPI	: Key Performance Indicator
LED	: Local Economic Development	MFM/A	: Municipal Financial Management Act
MIG	: Municipal Infrastructure Grant		

Municipal Vision, Mission, Values and Legislative Mandate

LEPELLE-NKUMPI MUNICIPALITY MAYOR'S FORWARD

Section 46 of The Local Government Municipal Systems Act 32 of 2000, requires municipality to compile an annual performance report. On behalf of Lepelle-Nkumpi local municipal council and officials I present to you the Annual Performance Report for the 2022/2023 financial year. Firstly the Integrated Development Plan (IDP) for the 2022/2023 financial year was informed by the needs of the community, in consultation with all communities and stakeholders. The 2022/2023 budget was allocated to the people, which was equally distributed amongst all its citizens, fairly, without discrimination or prejudice based on the IDP. Derived from the IDP and the Budget the Service Delivery Budget implementation plan was developed. The SDBIP is the Annual Performance Plan of the municipality which is made up of Key Performance Indicators with specific, reliable, measurable, and attainable and time based targets per Key Performance Area. In all the work of the financial year under review we were guided by The Constitution of South Africa, the IDP, Policies and By-laws that govern Local Government.

Our Municipality encountered numerous challenges during the 2022/2023 financial year. The first being the service delivery protests that resulted in disruptions on the implementation of some of the planned projects. Despite all the challenges encountered Lepelle-Nkumpi Municipality has remained resilient towards achieving our planned goals to ensure that the community is provided with an improved level of service delivery.

Lepelle-Nkumpi Municipality implemented cost saving measures and we adopted and enforced strict consequence management in a bid to ensure that this ship sails to its intended destination- "a place where service delivery is key and crucial to the livelihood of our people". The Department of Rural Development provided the municipality with assistance on the development of Wall to Wall Land Use Management Scheme to control and manage the use of land within the municipality. The Department of CoGSTA also provided with assistance on the development of infrastructure services within LebowaKgomo Township at unit H and R.

Application for funding was done with the Development Bank of South Africa (DBSA) for development of Geographic Information System (GIS) and Roads Master Plan.

I want to assure the community that Lepelle-Nkumpi Municipality is committed towards building a municipality that is efficient, effective, accountable and responsive in accelerating service delivery and supporting the vulnerable communities by promoting economic development and social development. However, in order to achieve the above it is imperative that the community, all stakeholders, Councilors and Officials work together with unity and synergy to ensure that by 2026 Lepelle-Nkumpi will be a resilient, economically vibrant and promoting service excellence to its Citizens



Clif Molala M.M

Mayor

31/08/2023

Date

LEPELLE-NKUMPI MUNICIPALITY MUNICIPAL MANAGER'S FORWARD


The Annual Performance Report for the 2022/2023 financial year has been compiled in accordance with section 46 of The Local Government Municipal System Act, No. 32 of 2000, Section 127 (2) of The Local Government Municipal Finance Management Act, No. 56 of 2003, as well as accompanying circulars, templates and guidelines. The annual Performance Report provides the community with a credible, reliable and accurate assessment of the municipality's progress in achieving its goals as set out in the integrated development plan and service delivery budget implementation plan. During the financial year the municipality encountered various challenges, none of which deterred us in achieving our targets as set out in the service delivery budget and implementation plan.

Lepelle-Nkumpi Municipality acknowledges that we are currently in a financial recovery state. The Budget and Treasury Office has been implementing programs such as the revenue enhancement strategy and financial recovery plan to ensure that there is an increase in revenue and the collection rate. However we must note that due to the unforeseen National Disaster of the Corona Virus our collection rate has been reduced. The municipality will continue with resilience to build our finances and ensure that our financial health as an organisation improves.

The report covers the information from 01 July 2022 to 30 June 2023 and focuses on the implementation of the SDBIP, in relation to the objectives as encapsulated in the municipality's IDP. The format of the report will reflect the municipality's performance and a summary of overall performance of the municipality's key performance indicators per municipal key performance area.

This Annual Performance Report sets out the details of what was done by the municipality during the financial year 2022/2023, of utmost vitality the report contains the Service Provider's Performance Report. A summary of the report is also included in the report.

As Lepelle-Nkumpi Municipality we have consolidated our programmes, however our institutional arrangements need further strengthening to ensure long-term sustainability.



Monyepao M.A

Municipal Manager

31/08/2023
Date

Vision:

"Be financially viable municipality, geared towards the improvement of quality of life of the people, by providing sustainable services"

Mission:

"To effectively and efficiently provide quality basic services and thus make a significant contribution to social and economic development of the community"

Values:

Honesty, Transparency, *Ubuntu*, Consultation, Value for Time and Money, Access to Information and Access to Services.

Legislations Governing Performance Management:

The Constitution of the Republic (1996)

Section 152 of the Constitution mandates local government, among others, to;

Provides democratic and accountable government for local communities

Encourage the involvement of communities and community organizations in the matters of local government.

The White Paper on Local Government of (1998)

The White Paper on Local Government (1998) puts forward for the new developmental Local Government system, and identifies tools for realising a developmental local government through:

Integrated Development planning and budgeting;

Performance management; and working together with local citizens and partners.

Municipal Systems Act (No. 32 of 2000)

The Municipal Systems Act no 32 of 2000, Chapter 6 enforces the idea of local government PMS.

Municipal Planning and Performance Management Regulations (2001)

The Municipal Planning and Performance Regulations (2001) set out in detail requirements for municipal PMS. It entails a framework that describes and represent how the municipal cycle and processes of performance planning, monitoring, measurement, review, reporting and improvement will be conducted, organised and managed including the determining of the roles and responsibilities of different role players.

The Municipal Finance Management Act No 32 2003

The Municipal Finance Management Act states requirements for a municipality to include its annual municipal performance report with its financial statement in constituting its annual report. In essence, the Act requires that a municipality must, among other things:

Audit of performance measurement; and Annual Performance Reports

The Municipal Performance Management Regulations (2006)

The Local Government Municipal Performance Regulations for municipal managers and managers directly accountable to municipal managers sets out how the performance of Section 57 staff will be uniformly directed, monitored and improved. The regulations address both the employment contract and performance agreement of municipal managers and managers directly accountable to municipal managers. It further provides a methodology for the performance management system as well as criteria for performance bonus payments.

Powers and Functions

Specific Powers and Functions were assigned to Lepelle-Nkumpi Local Municipality in terms of Notice of Establishment (Notice No. 307) which was published in Limpopo Provincial Government Notice No: 307 of 2000.

The Powers and Functions are as follow:

Municipal Powers and Functions		Responsible Department
The provision and maintenance of child care facilities;		Community Services
Development of local tourism;		Planning and LED

Municipal planning;	Planning and LED
Municipal public transport;	Community Services/Planning and LED
Municipal public works;	Community Services
Storm water management systems;	Infrastructure Development
Administer trading regulations;	Planning and LED
Provision and maintenance of water and sanitation;	Infrastructure Development
Administer billboards and display of advertisement in public areas	Planning and LED
Administer cemeteries, funeral parlours and crematoria;	Community Services
Cleansing;	Community Services
Control of public nuisances;	Community Services
Control of undertaking that sell liquor to the public;	Planning and LED
Ensure the provision of facilities for the accommodation, care and burial of animals;	Community Services
Fencing and fences;	Infrastructure Development
Licensing of dogs;	Community Services
Licensing and control of undertakings that sell food to the public;	Planning and LED
Administer and maintenance of local amenities;	Community Services
Development and maintenance of local sport facilities;	Community Services
Develop and administer markets;	Planning and LED
Development and maintenance of municipal parks and recreation;	Community Services
Regulate noise pollution;	Community Services

Administer Pounds;	Community Services
Development and maintenance of public places;	Community Services
Refuse removal, refuse dumps and solid waste disposal;	Community Services
Administer street trading;	Planning and LED
Provision of municipal health services.	Community Services

The division of powers and functions between the district municipalities and local municipalities were adjusted by Limpopo MEC for Co-Operative Governance in terms of Sections 16 and 85 of the Municipal Structures Act, 1998 and published in Provincial Gazette No. 878, dated 07 March 2003.

The following District Municipal Powers and Functions were transferred to Lepelle-Nkumpi Municipality:

Municipal Powers and Functions	Responsible Department
Solid waste disposal sites	Community Services
Municipal roads	Infrastructure Development
Cemeteries and crematoria	Community Services
Promotion of local tourism	Planning and LED
Municipal public works relating to any of the above functions or any other functions assigned to the local municipality.	Community Services

Service Delivery Performance Report: Key Performance Areas and Strategic Objectives

1.1 KPA: Basic Service Delivery and Strategic Objectives:

- To upgrade 50km of roads from gravel to various surfacing and construction of related storm water control infrastructure by 2019.
- Electrification of 1585 new households extensions by 2019, Construction and maintenance of recreational and community facilities.
- Provision of sustainable Local Economic Development Infrastructure.
- To extend refuse removal to un-serviced areas.
- To improve access to waste management services to 80% by 2019.
- To protect biodiversity and cultural heritage.
- Enforce environmental compliance and mitigate the impact of climate change.

1.2 KPA: Spatial Rationale and Strategic Objectives:

- To improve access to public facilities.
- To reduce disaster incidents by 50%.
- Improve municipality's financial planning.
- Expenditure, accounting and reporting capability.
- Plan and Manage spatial development within the municipality.

1.3 KPA: Local Economic Development and Strategic objectives:

- To improve access to free basic services.
- To create temporary work opportunities.
- Reduce unemployment rate from 48 % to 40 % by 2019.

1.4 KPA: Financial Viability & Financial Management and Strategic Objectives:

- Improve municipality's financial planning, expenditure, accounting and reporting capability.

1.5 KPA: Municipal Transformational, Institutional Development and Strategic Objectives:

- To effectively and efficiently recruit and retain competent human capital.
- To review human resource policies.
- To develop Career & Succession planning policy.
- To review the organizational structure by January 2016.
- To conduct skills audit.
- To monitor and enforce health and safety compliance.
- To promote employee wellness.
- To provide Effective and efficient administration:
 - To review employment equity plan.
 - To develop policy on Reasonable Accommodation for PwD.
 - To develop workplace skills plan (WSP).
 - To train Officials and Counselors.
 - To promote sound Labour Relations.
 - To become an e-Municipality for enhancement of sustainable service delivery.
- To provide Effective and efficient administration:
 - Ensure compliance with the performance management policy, Regulations, M/FMA and MSA by 2019.

1.6 KPA: Good Governance & Public Participation and Strategic Objectives:


- To provide assurance and consulting services to management and Council on internal controls.
- Risk management and governance.
- To strengthen capacity to prevent and combat fraud and corruption.
- To provide Strategic Support to the Municipality.
- To promote good governance.
- To promote good governance.
- Transparency and accountability on the use of municipal resources.
- To improve risk management systems and protect the municipality from risks.
- To promote the needs and interests of special focus groups.
- To strengthen municipal Communication.
- To develop effective and sustainable stakeholders relations.
- To promote good governance.
- Manage and co-ordinate the 5 year IDP & Budget process plans of the municipality by 2019.

- Ensure responsive long term planning to grow the local economy through desired jobs by 2019.

Current Performance Analysis

2022 and 2023 Performance Analysis					
	No. of Key Performance Indicators	No. of KPI Achieved	No. of KPI not Achieved	% Achieved	% not Achieved
Basic Service Delivery	79	09	70	11%	89%
Spatial Rationale	05	01	04	20%	80%
Local Economic Development	12	04	08	33%	67%
Financial Viability	09	08	01	89%	11%
Municipal Transformation	25	16	09	64%	36%
Good Governance	16	09	07	56%	44%
TOTAL	146	47	99	32%	68%

2022 and 2023 Performance Analysis



Comparison of the current and Previous financial year Performance: 2021/2022 and 2022/2023

2021/2022						2022/23					
Key Performance Area	No. of Key Performance Indicators	No. of KPI Achieved	No. of KPI not Achieved	% Achieved	% not Achieved	No. of Key Performance Indicators	No. of KPI Achieved	No. of KPI not Achieved	% Achieved	% not Achieved	
Basic Service Delivery	75	13	62	17%	83%	79	09	70	11%	89%	
Spatial Rationale	05	2	3	40%	60%	05	01	04	20%	80%	
Local Economic Development	02	2	0	100%	0%	12	04	08	33%	67%	
Financial Viability	05	3	2	60%	40%	09	08	01	89%	11%	
Municipal Transformation	20	15	5	75%	25%	25	16	09	64%	36%	
Good Governance	15	10	5	67%	33%	16	09	07	56%	44%	
Total	122	45	77	37%	63%	146	47	99	32%	68%	

Challenges encountered on service delivery and measures taken to improve Performance on Service Delivery

Challenges	Measures Taken to Improve Performance
Late appointment of service provider due to lack of sittings by Bid Committees	Schedule of meetings was reviewed and adhered to which improved on the appointment of service providers for completion of projects
Non-responsive Bids	Organize SCM workshop on the completion of tender documents
Delay in completion of projects due to stoppages by community (Majlane/Makaung/Makaepea road)	Ward councilor to engage with the community for the project to commence in 2023/2024 financial year
Delay in the appointment of panel of consultants for development of designs for and supervision of projects	SCM to fast track the appointment of panel of consultants
Electrification projects taken over by ESKOM (Thamagane, Mshongville and Mathibela)	Budget was reprioritized during budget adjustment
Poor Performance by the appointed contractor for erection of high mast lights	Notice of intention to terminate was served to the affected contractor
Skip bins not regularly collected due to breakdown of yellow fleet	Fast track repairs and appointment of service provider for repairs and maintenance
Lack of Personnel for maintenance of parks	All funded vacant positions to be filled
The environmental management plan could not be reviewed due to unavailability of funds	To request the department of economic development, environment and tourism to assist the municipality with the review of the plan in the next financial year.
No parks and open spaces maintained due to shortage of personnel and yellow fleet.	All vacant positions to be filled and procurement of yellow fleet for maintenance of parks and open spaces within Lebowa kgomo township.
No maintenance of social facilities conducted during the current financial year due to unavailability of funds.	The department to allocate enough budget to ensure maintenance and management of social facilities
Request submitted to MEC: COGHSTA for transfer of portion 23 of the farm Voorspoed	Follow up with the department of CoGHSTA for the transfer of portion 23.
Delays in the appointment of the land surveyor due to tender non responsive	Tender re-advertised.

The shortage of staff within the building unit affected the performance of the unit to fully conduct the inspections	The vacant position for building inspector to be filled in the next financial year.
Draft institutional calendar was developed and awaiting council approval	The draft institutional calendar is submitted to Council for approval in the month of July 2023
Draft communication strategy was developed and awaiting council approval	The draft communication strategy is submitted to Council for approval in the month of July 2023
The Business Continuity Plan was not compiled due to budget constraint	The compilation of Business Continuity Plan to be budgeted in the next financial year.
The By-Laws were not reviewed due to none submission of information to legal services by end users	All By-laws to be reviewed in the next financial year
All vacant positions were advertised but could not be filled due to the ongoing consultations with Labour unions	All vacant position to be filled during the 1 st quarter of the next financial year

SDBIP 2022/2023 Financial Year, Actual Performance, Previous Performance on the Indicators, Reasons for Variance and Mitigation Measures

Key Performance Area	Outcome	Output	Strategy Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023		Achievement	Annual expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2022 Performance	File / Verification No.	Continued/Discontinued
													Annual Target and Progress	Actual Performance								
Basic service delivery	Responsible, accountable, effective, efficient	Improve access to basic services	To provide access to roads and storm water control	Upgrade of kilometers of street infrastructure	Number of kilometers of street infrastructure planned for upgrading	n/a	1.5km of internal street upgrade from gravel road to paving	n/a	15	R8 500 000.00	R000	0	1.5km of internal street upgrade from gravel road to paving by	1.5km of internal street upgrade from gravel road to paving	Achieved	R6 28 3 753.89	None	None	Practical completion certificate	0km of internal street upgrade	Tec 01	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Warmed number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achieved level of Achievement	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2022 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
													June 2023 at Lebowakgom o Zone B	g block								
	local government system		infrastructure	block road	from gravel road to paving block at Lebowakgom o Zone B by June 2023		g block by June 2023 at Lebowakgom o Zone B															
Basic service delivery	Responsible, accessible, reliable, effective and efficient local government	Improve access to basic services	To provide access to roads and storm water control infrastructure	Resealing of internal streets to surface road	Number of kilometers of internal streets planned for resealing to surface road	n/a	3km of internal street resealed to surface road by December 2022 at Lebowakgom o Zone A	n/a	18	R4 500 000.00	R00	3km	3km of internal street resealed to surface road by December 2022 at Lebowakgom o Zone A	2km of internal street resealed to surface road	Not Achieved	R204 990.2	None alignment of kilometers in the Procurement Plan (2km) and approved IDP, Budget and SDBIP	Management to strengthen internal control system review of strategy documents in the next financial	Completion certificate	0km of internal street resealed	Tec 02	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement d/N	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2 Performance	File / Verification No.	Continued/Discontinued
	system				ommo Zone A by June 2022		Zone A						Annual Target	Actual Performance	Achievement			(which is 3km)	al year (IDP, Budget, SDBIP and Procurement Plan)			
Basic service delivery	Responsible, accessible, reliable, effective and efficient local government system	Improve access to basic services	To provide access to roads and storm water control infrastructure	Upgrading of internal street from gravel road to surfaced road	Number of kilometers of internal street planned for upgrading from gravel road to surfaced road by June 2023	n/a	2km of internal street upgraded from gravel road to surfaced road by June 2023 at Mamalo village	n/a	22	R8 000 000.	R00	0km	2km of internal street upgraded from gravel road to surfaced road by June 2023 at Mamalo village	0km of internal street upgraded from gravel road to surfaced road	Not achieved	R00	Panel of consultants not yet appointed for design and supervision of the project due to none responsive bids which affected the appointment	The project to be rolled over to the next financial year and re-advertised for appointment of the consultant and contractor for completion of the project	Practical completion certificate	n/a	Tec 03	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement d/N	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2022 Performance	File / Verification No.	Continued/Discontinued
					June 2023								Annual Target	Actual Performance								
Basic service delivery	Responsible, accessible, unified, effective and efficient local government system	Improve access to basic services	To provide access to roads and storm water contr of infrast ructur e	Upgrading of street from gravel road to paving block road	Number of kilometers of street planned for upgrading from gravel road to paving block road by June 2023	n/a	2km of internal street upgraded from gravel road to paving block road by June 2023 at Lebo wagomo Zone S	n/a	16	R16 000 000	R00	0km	2km of internal street upgraded from gravel road to paving block road by June 2023 at Lebowakgomo Zone S	0km of internal street upgraded from gravel road to paving block road by June 2023 at Lebowakgomo Zone S	Not achieved	R00	Panel of consultants not yet appointed for design and superservision of the project due to non responsive bids which affect ed the appointment of the	The project to be rolled over to the next financial year and re-advertised for appointment of the consultant and contractor for completion of the project	Practical completion certificate	0km of internal street upgraded	Tec 04	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Warmbur	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement of d/N of Achievement	Annual expenditure	Reassess for variance	Mitigation Measure	Portfolio of Evidence	2021/22 Performance	File Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
Basic service delivery	Responsible, accessible, reliable, effective and efficient storm water management system	Improve access to basic services	To provide access to roads and storm water control infrastructure	Construction of storm water control	Number of kilometers of storm water control	n/a	0.5km of storm water control constructed by June 2023 at Lebo-wakgomo Zone F	n/a	15	R50 000	R1 500 000	0km	0.5km of storm water control constructed by June 2023 at Lebowakgomo Zone F	0km of storm water control constructed	Not achieved	R00	Panel of consultants not yet appointed for design and supervision of the project due to no responsive bids which affect the appointment of the	The project to be rolled over to the next financial year and re-advertised for appointment of the consultant and contractor for completion of the project	Practical completion certificate	0km of storm water control constructed	Tec 05	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achieved level d/N	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
																	contraction					
Basic service delivery	Resilient, accessible, functional, effective and efficient local government system	Improve access to basic services	To provide access to roads and storm water control infrastructure	Upgrade of internal street from gravel road to surfaced road and storm water control	Number of kilometers of internal street planned for upgrading from gravel road to surfaced road and storm water control	n/a	2.5km of internal street upgraded from gravel to black paving by June 2023 at Mogoto road and storm water control	03km of internal street upgraded from gravel to surfaced road and storm water control	9 & 11	R5 000 000.00 (low fund allocation)	R8 739 511.13 (approved provision)	0km	03km of internal street upgraded from gravel road to surfaced road and storm water control by June 2023 at Mogoto road and storm water control	3km of internal street upgraded from gravel road to surfaced road and storm water control	Achieved	R7 961 185.19	None	None	Completion certificate	0km internal street upgraded	Tec 06	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement of Not Achieved	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2022 Performance	File / Verification No:	Continued/Discontinued
					village by June 2023			June 2023 at Mogoto Mos hon go villa ge (phase 1 and 2)					Annual Target	Actual Performance								
Basic service delivery	Res pons ible, effective and efficient local governm	Improve access to basic services	To provide access to roads and storm water control infrast ructur e	Upgra de intern al street from gravel road to surfaced road and storm	Number of kilometers of intern al street planned for upgra ding from gravel road to surfac	n/a	1km of intern al street upgra ded from gravel road to surfac ed road and storm water	n/a	21	R22 400 000.00	R7 804 813.82 MtG and R4.595 186.18 own fund ing	0km	1km of interna l street upgrad ed from gravel road to surfac ed road and storm water control by June	0km of intern al street upgra ded from gravel road to surfac ed road and storm water	Not achieved	R10 77 04 6.47	Late appoi ntmen t of contra ctor due to late sitting of bid of bid commi tees. The contra ctor was appoi	The Municipi pal Manag er to enforce adherence to approved Bid Commi tee schedule. Project to be	Completion certificate	n/a	Tec 07	Conti nued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement of d/N of Achievement	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2 Performance	File / Verification No.	Continued/Discontinued
	ent system			water control	ed road and storm water control at Ditha bane village by June 2023		control by June 2023 at Ditha bane village						2023 at Ditha bane village	Actual Performance			ned in February 2023	rolled over to next financial year for completion of the project				
Basic service delivery	Res pons ible, effective, accessible, efficient local government	Impro ve access to basic services	To provide access to roads and storm water control infrastr ucture	Upgra de internal street from gravel road to surfaced road and storm water road	Numb er of kilometers of internal street planned for upgrading from gravel road to surfaced road and storm water control by	n/a	0.52 km of internal street upgraded from gravel road to surfaced road and storm water control by	n/a	01	R9 626 278.00	R00	0km	0.52 km of internal street upgraded from gravel road to surfaced road and storm water control by June 2023	0km of internal street upgraded from gravel road to surfaced road and storm water control	Not achieved	R6 05 5 400 .26	Late appointment of contractor due to late sitting of bid committee. The Contractor was appointed in	The Municip al Manager to enforce adherence to approved Bid Committee schedule. Project to be rolled over to	Completi on certificate	0km internal street upgrad ed	Tec 08	Conti nued

Key Performance Area	Outcome	Output	Strategy Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Ward Number	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement of Annual Target	Annual Expenditure	Reassess for variance	Mitigation Measure	Portfolio of Evidence	2021/22 Performance	File / Verification No:	Continued/Discontinued
													Annual Target	Actual Performance								
	system			control	and storm water control at Kiphui village by June 2023		June 2023 at Kiphui village (phase 3)						at Kiphui village (phase 3)	however the project is under construction			December 2022	next financial year for completion of the project				
Basic service delivery	Responsible, accountable, effective and efficient local government system	Improve access to basic services	To provide access to roads and storm water control infrastructure	Upgrade of internal streets from gravel road to surfaced road and storm water control	Number of kilometers of internal street upgrade planned for upgrading from gravel road to surfaced road and storm water control by June 2023	n/a	2km of internal street upgrade from gravel road to surfaced road and storm water control by June 2023	n/a	27	R14 554 466.00	R00	0km	2km of internal street upgrade from gravel road to surfaced road and storm water control by June 2023 at Gathamba village	0km of internal street upgrade from gravel road to surfaced road and storm water control by June 2023	Not achieved	R7 76 851.36	Late appointment of contractor due to late sitting of bid of committed. The Contractor was appointed in December 2022	The Municipal Manager to enforce adherence to approved Bid Committee schedule. Project to be rolled over to next financial year	Completion certificate	n/a	09	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement d/N of Achievement	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2022 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
					control of at Ga-Math abatha village by June 2023		Ga-Math abatha village (phase 2)						(phase 2)	project is under construction				for completion of the project				
Basic service delivery	Resilient, accessible, effective, sustainable, efficient and effective	Improve access to basic services	To provide access to roads and storm water control	Upgrade access roads from gravel to surfaced road and storm water control	Number of kilometers of roads access for upgrade from gravel road to surfaced road	n/a	4.8km of access roads upgrade from gravel road to surfaced road and storm water control by June 2023 at Majja	n/a	19 & 24	R7 678 535.00 Own fund	R7 678 535.00 Own fund	1km	4.8km of access road upgrade from gravel road to surfaced road and storm water control by June 2023 at Majja e/Makung/	0km of access roads upgrade from gravel road to surfaced road and storm water control	Not achieved	R4 843 640.44	Construction was disrupted by community	Political intervention on community disruption and the project to be rolled over to next financial year for completion of outstanding works	Completion certificate	0km access road upgraded	Tec 10	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Warmbur	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement of d/N Achievement	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2 Performance	File Verification No.	Continued/Discontinued
					ol at Maia ne/M. akaun g/ Maka epa villag e by June 2023 (Phase 2)		ne/M akaun g/ Maka epa villag e by June 2023 (Phase 2)						Makae pea village by June 2023 (Phase 2)	Actual Performance								
Basic service delivery	Resilient, accessible, sustainable, effective and efficient local government	Improved access to basic services	To provide access to public facilities.	Development of public facilities (recreational facilities, parks & wetlands)	Number of wetland protected with palisade fencing at Mottla podi village by June 2023	n/a	01 wetland protected with palisade fencing by June 2023 at Mottla podi village	n/a	05	R50 000.00	R00	0	01 wetland protected with palisade fencing by June 2023 at Mottla podi village	0 wetland protected with palisade fencing	Not achieved	R00	None responsive bids. The project is on re-advert for appointment of contractor	Supply Chain Unit to conduct briefing sessions. The project to be rolled over to the next financial year for appoint	Completion certificate	0 wetland protected	Tec 11	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Warmed number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement d/N of Achievement	Annual expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2022 Performance	File / Verification No.	Continued/Discontinued
	system												Annual Target	Actual Performance					timely of contractor			
Basic service delivery	Responsible, accessible, effective and efficient local government system	Improve access to basic services	To provide access to public facilities.	Development of public facilities (community halls, sports/recreation facilities)	Number of public facilities constructed at Lebo汪ongomo civic center by June 2023 (municipal office extension)	n/a	01 public facility constructed by June 2023 (municipal office extension)	n/a	17	R9 600 000	R00	01	01 public facility constructed by June 2023 at Lebowagomo civic center (municipal offices extension)	0 public facility constructed howe the project is still under construction	Not achieved	R7 12 8 649 .31	The contractor was appointed in July 2022 but site handing over was done in September 2022 due to delay in the finalization of services level	Service level agreement to be signed within seven days upon issuing of the appointment letter to the service provider. Contractor has applied extension of time for completion	Practical completion certificate	0 public facility constructed	Tec 12	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement of Annual expenditure	Reassess for variance	Mitigation Measure	Portfolio of Evidence	2021/2 Performance	File / Verification No.	Continued/Discontinued	
													Annual Target	Actual Performance								
Basic service delivery	Responsible, accessible, sustainable, effective and efficient local government system	Improve access to basic services	To provide access to public facilities.	Development of public facilities (community halls, sport/recreation facilities & vehicle testing station)	Number of public facilities constructed at Lebowakgomo (vehicle testing station grade A) per annum	n/a	01 public facility constructed by per annum at Lebowakgomo (vehicle testing station grade A)	n/a	18	R12 000 000	R00 0	0	01 public facility constructed by per annum at Lebowakgomo (vehicle testing station grade A)	0 public facility constructed	Not achieved	R00	None adherence to Bid Committee meetings by Bid Committee members	The Municipality Manager to enforce adherence to approved Bid Committee schedule	Practical completion certificate	0 public facility constructed	Tec 13	Continued
																agreement	tion of the project					

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achieved of N/A	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/22 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
Basic service delivery	Res ponds to, effective, sustainable system	Improve access to basic services	To provide access to public facilities.	Development of public facilities (community halls and sports/recreational facilities)	Number of public facilities constructed at Madisha ditiro village (Community Hall) by June 2023	n/a	01 public facility constructed by June 2023 at Madisha ditiro village (Community Hall)	n/a	05	R2 000 000	R00	0	01 public facility constructed by June 2023 at Madisha ditiro village (Community Hall)	0 public facility constructed	Not achieved	R00	None adherence to Bid Committee members	The Municipal Manager to enforce adherence to approved Bid Committee schedule	Practical completion certificate	0 public facility constructed	Tec 14	Continued
Basic service delivery	Res ponds to, effective, sustainable and efficient	Improve access to basic services	To provide access to public facilities.	Development of public facilities (community halls, market stalls and Lebo-wakgomo centre)	Number of market stalls constructed at Lebo-wakgomo centre	n/a	15 market stalls constructed by June 2023 at central business	n/a	17	R2 000 000	R00	0	15 market stalls constructed by June 2023 at central business	0 market stalls constructed	Not achieved	R00	Delays in the finalization of specific report due to lack of	Management to improve planning and forwarding of planning	Completion certificate	0 market stalls constructed	Tec 15	Continued

Key Performance Area	Output	Strategic Objective	Strategic Objectives	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023		Achievement d/N	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio Evidence	2024/25 Performance	File / Verification No.	Comments/Discontinued
												Annual Target	Actual Performance								
			recreation facilities	refurbished at Lebo waka gomo Zone P by end of June 2023		at Lebo waka gomo Zone P (stadium)						Lebow akgom o Zone P (stadium)				ings by Bid committee members	approved Bid Committee schedule				
	live and efficient local government system	improve access to basic services	provide access to energy and lighting infrastructure in a cost-effective manner	Number of additional household connections planned for the city grid at Sedi hole	n/a	150 household connections to electricity grid by end of June 2023 at Sedi	n/a	19	R3 000 000,00	R2 000 000,00 (IN EP)	0	150 household connections to electricity grid by end of June 2023 at Sedi hole	0 household connections to electricity grid	Not achieved	R00	None adhered to Bid Committee scheduled meeting by Bid committee members. The project to be rolled	The Municipality Manager to enforce adherence to approved Bid Committee schedule. The project to be rolled	Completion certificate	n/a	Tec 17	Continued
Basic service delivery																					

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Warmed number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement of Acheived	Annual Expenditure	Reasons for variance	Mitigation Measures	Portfolio of Evidence	2021/2 Performance	File Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
	system		ve way		village by June 2023		mont hole village											and contractor were appointed in May 2023 and the contractor was signed in June 2023. Consultant busy with the design report	over to next financial year for house hold connections			
Basic service delivery	Res points, access, untangle, effective	Improve access to basic services	To provide access to energy and lighting	Provision of Energy supply to all	Number of additional household connections	n/a	110 house holds planned for connection to electricity	n/a	14	R2 000 000, 00 (IN EP)	R3 000 000, 00 (IN EP)	0	110 house holds planned for connection to electricity grid by end	0 house holds connected to electricity grid	Not achieved	R00	None adhered to Bid Committee scheduled meeting by	The Municipality Manager to enforce adherence to approved	Completion certificate	n/a	Tec 18	Continued

Key Performance Area	Outcome	Output	Strategy Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Warmbur	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement d/N of Achievement	Annual Expenditure	Reassess for variance	Mitigation Measure	Portfolio of Evidence	2021/2 Performance	File Verification No.	Continued/Discontinued
	and efficient local government systems		g infrastructure in a cost-effective way	house holds	to electricity grid at Motala manyane village by June 2023		grid by end of June 2023 at Motala manyane village						of June 2023 at Motala manyane village	Actual Performance			Bid committee members	ed Bid Committee schedule				
Basic service delivery	Responsible, accountable, effective and efficient local government systems	Improve access to basic services	To provide access to energy and lighting infrastructure in a cost-effective way	Provision of Energy supply to all house holds	Number of additional house holds planned for connection to electricity grid by end of June 2023 at Maku shwa neng village by	n/a	80 house holds planned for connection to electricity grid by end of June 2023 at Maku shwa neng	n/a	07	R1 440 000,00	R000	0	80 house holds planned for connection to electricity grid by end of June 2023 at Makus hwane village	0 house holds connected to electricity grid	Not achieved	R89 869,74 (for consultant)	None adhered to Bid Committee schedule of meetings by committee members for appointment of Contractor	The Municipal Manager to enforce adherence to approved Bid Committee schedule	Completion certificate	0 house holds planned for connection to electricity	Tec 19	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement of Annual Target	Annual expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2 Performance	File / Verification No.	Continued/Discontinued
					June 2023		village						Annual Target	Actual Performance								
Basic service deliver y	Res pons ive, acco untable, effec tive and effici ent local gove rnment syst em	Impro ve access to basic services	To provide access to energy and lighting infrastr ucture in a cost-effective way	Provi de Energy suppl y to all house holds	Numb er of additional house holds planned for connection to electricity grid city of June 2023 at Manai leng village by June 2023	n/a	128 house holds planned for connection to electricity grid by end of June 2023 at Manai leng village	n/a	11	R2. 304 000, 00	R00	0	128 house holds planned for connection to electric ity grid by end of June 2023 at Manai leng village	0 house holds connected to grid	Not achieved	R00	None adher ence to Bid Comm ittee scheduled meetings by committee members	The Municipi pal Manager to enforce adherence to approved Bid Commi ttee schedule	Completi on certificate	0 househ olds planned for connection to electricity	Tec. 20	Continued
Basic service deliver y	Res pons ive, acco untable, effec tive and effici ent local gove rnment syst em	Impro ve access to basic services	To provide access to energy and lighting infrastr ucture in a cost-effective way	Provi de Energy suppl y to all house holds	Numb er of additional house holds planned for connection to electricity grid city of June 2023 at Manai leng village by June 2023	n/a	128 house holds planned for connection to electricity grid by end of June 2023 at Manai leng village	n/a	11	R00	R20 0 000, 00 (roll over)	0	149 house holds planned for connection to	149 house holds connected to electri	Not achieved	R00	The projec t was practic ally compl eted	Municipi pality to sign service level agree ment	Completi on certificate	0 househ olds planned for connection to	Tec. 21	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War and Peace	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement	Annual Expenditure	Revisions for variance	Mitigation Measure	Portfolio of Evidence	2021/2022 Performance	File Verification No.	Continued/Discontinued
	effective and efficient governance system	services	and lighting infrastructure in a cost-effective way	all households		ed for connection to electricity grid at Manai Leng village by June 2023			connected to electricity grid by end of June 2023		project		electricity grid by end of June 2023	city grid. Project is practically completed			and cables were stolen while awaiting ESKOM for energisation. Technical service department to follow up with ESKOM for energisation and request to Council be done for variation order for replacement	with Eskom outlining the time lines for energisation. Technical service department to follow up with ESKOM for energisation and request to Council be done for variation order for replacement		electricity		

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Warmbur	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement d/N/Achieved	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
Basic service delivery	Responsible, accessible, effective and efficient local government system	Improve access to basic services	To provide access to energy and lighting infrastructure in a cost-effective way	Provide Energy supply to all households	Number of additional households planned for connection to electricity grid at Zone B by June 2023	n/a	11 households planned for connection to electricity grid by end of June 2023 at Zone B	n/a	15	R1 400 000,00	R00	0	11 households planned for connection to electricity grid by end of June 2023 at Zone B	0 households connected to electricity grid	Not achieved	R81 554.20 (for Consultant)	Late appointment of contractor due to none adhered to bid committee scheduled.	The Municipal Manager to enforce adherence to approved Bid Committee schedule.	Completion certificate	0 households planned for connection to electricity	Tec 22	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Weighted Number	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement of Annual Achievement	Annual Expenditure	Reasons for Variance	Mitigation Measure	Portfolio of Evidence	2021/22 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
Basic service delivery	Responsible	Improve access to basic services	To provide access to energy and lighting	Provision of Energy supply to all households	Number of additional household connections to electricity grid by end of June 2023	n/a	200 household connections to electricity grid by end of June 2023	n/a	20	R3 600 000,00	R00	0	200 household connections to electricity grid by end of June 2023 at Lentin g village	0 household connections to electricity grid	Not achieved	R00	None adherence to Bid Committee members	The Municipal Manager to enforce adherence to approved Bid Committee schedule	Completion certificate	0 households planned for connection to electricity	Tec 23	Continued
Basic service delivery	Responsible	Improve access to basic services	To provide access to energy and lighting	Provision of Energy supply to all households	Number of additional household connections to electricity grid by end of June 2023	n/a	75 household connections to electricity grid by end of June 2023	n/a	28	R1 350 000,00	R00	0	75 household connections to electricity grid by end of June	0 household connections to electricity grid	Not achieved	R00	None adherence to Bid Committee members	The Municipal Manager to enforce adherence to approved Bid Committee	Completion certificate	0 households planned for connection to electricity	Tec 24	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Weighted Number	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achieved of N/A	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
	ent local government system		structure in a cost-effective way		city grid at Mphahang village by June 2023		end of June 2023 at Mphahang village						2023 at Mphahang village				time members	time schedule				
Basic service delivery	Responsible, accessible, reliable, effective and efficient local government system	Improve access to basic services	To provide access to energy and lighting infrastructure in a cost-effective way	Provision of Energy supply to all households	Number of additional household connections planned for June 2023	n/a	40 household connections to electricity grid by end of June 2023 at Thamegan village	n/a	19	R720 000,00	R000 adjusted downwards	0	40 household connections planned for electricity grid by end of June 2023 at Thamegan village	0 household connections to electricity grid	n/a	R000	n/a	n/a	n/a	0 household connections to electricity	Tec 25	Discontinued. Project to be implemented by Eskom

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement of N/A	Annual Expenditure	Reasons for variance	Mitigation Measures	Portfolio of Evidence	2021/22 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
Basic service delivery	Responsible, accountable, effective and efficient	Improve access to basic services	To provide access to energy and lighting	Provide Energy supply to all households	Number of additional household connections by June 2023	n/a	50 household connections to electricity grid by end of June 2023 at Makgooba village	n/a	27	R90 000	R00	0	50 household connections to electricity grid by end of June 2023 at Makgooba village	0 household connections to electricity grid	Not achieved	R00	None adhered to Bid Committee meetings by Bid Committee members	The Municipal Manager to enforce adherence to approved Bid Committee schedule	Completion certificate	0 households planned for connection to electricity	Tec 26	Continued
Basic service delivery	Responsible, accountable, effective and efficient	Improve access to basic services	To provide access to energy and lighting	Provide Energy supply to all households	Number of additional household connections by June 2023	n/a	150 household connections to electricity grid by end of June 2023 at Makgooba village	n/a	12	R2 700 000	R00	0	150 household connections to electricity grid by end of June 2023 at Makgooba village	0 household connections to electricity grid	Not achieved	R845 861.12	The project was disrupted by community. The contractor was appointed	The ward council or to engage with the community to resolve their issues.	Completion certificate	0 households planned for connection to electricity	Tec 27	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Warband Number	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement d/N	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
	ent local government system		restructure in a cost-effective way		city grid at Majtat village by June 2023		end of June 2023 at Majtat village						2023 at Majtat village	under construction			nited and site handed over to was done.	The project to be rolled over to next financial year.				
Basic service delivery	Responsible, accountable, effective and efficient local government system	Improve access to basic services	To provide access to energy and lighting infrastructure in a cost-effective way	Provide Energy supply to all household	Number of additional household planned for connection to electricity grid at Dublin village by June 2023	n/a	60 household planned for connection to electricity grid by end of June 2023 at Dublin village	n/a	29	R1 080,000.00	R00 0		60 household planned for connection to electricity grid by end of June 2023 at Dublin village	0 household connected to electricity grid	Not achieved	R00	Poor planning by municipality during planning phase Eskom does not have capacity to supply electricity within the Dublin area		Completion certificate	0 household planned for connection to electricity	Tec 28	Continued

Key Performance Area	Outcome	Output	Strategy Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023		Achievement of Achn	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2024/25 Performance	File Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
						n/a	80 house holds	n/a	03	R1 440 000,00	R00	0	80 house holds planned for connection to electricity grid by end of June 2023 at Gedro village	0 house holds connected to electricity grid	Not achieved	R00	None adhered to Bid Committee members	The Municipality Manager to enforce	Completion certificate	0 house holds planned for connection to electricity	Tec 29	Continued
Basic service delivery	Responsible, effective and efficient local government system	Improve access to basic services	To provide access to energy and lighting infrastructure in a cost-effective way	Provide Energy supply to all house holds	Number of additional house holds planned for connection to electricity grid at Gedro village by June 2023	n/a	50 house holds planned for connection	n/a	25	R90 000,00	R00	0	50 house holds planned for connection to	0 house holds connected to electricity	Not achieved	R00	None adhered to Bid Committee members	The Municipality Manager to enforce	Completion certificate	0 house holds planned for connection to	Tec 30	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement of	Annual expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2 Performance	File / Verification No.	Continued/Discontinued
	effective and efficient government	services	improving and restructuring in a cost-effective way	all household connections to electricity grid by end of June 2023	to electrify city grid by end of June 2023 at Mashite village	n/a	20 household connections to electricity grid by end of June 2023 at Madilane village	n/a	24	R36 000.00	R00	0	20 household connections to electricity grid by end of June 2023 at Madilane village	0 household connections to electricity grid	Not achieved	R00	None adhered to Bid Committee schedule of meetings by Bid Committee members	The Municipality Manager to enforce adherence to approved Bid Committee schedule	Completion certificate	0 household connections to electricity	Tec 31	Continued
Basic service delivery	Responsible, accountable, effective and efficient government	improved access to basic services	To provide access to energy and lighting infrastructure in a cost-effective manner	Provision of additional household connections for community to all household connections to electricity grid at Madilane village	Number of additional household connections planned for community to electricity grid by end of June 2023 at Madilane village	n/a	20 household connections to electricity grid by end of June 2023 at Madilane village	n/a	24	R36 000.00	R00	0	20 household connections to electricity grid by end of June 2023 at Madilane village	0 household connections to electricity grid	Not achieved	R00	None adhered to Bid Committee schedule of meetings by Bid Committee members	The Municipality Manager to enforce adherence to approved Bid Committee schedule	Completion certificate	0 household connections to electricity	Tec 31	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement d/N	Annual expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
	system		ve way		e by June 2023		g village															
Basic service deliver y	Res pons ive, acco unt- able, effec	Impro ve acces s to basic servic- es	To provid e acces s to energ y and lightin g infrastru ctur e in a cost- effecti ve way	Provi de Energ y suppl y to all house holds	Numb er of additi onal house holds plan- ned for connec- tion to electri city grid at Tjiane village by June 2023	n/a	85 house holds plan- ned for connec- tion to electri city grid by end of June 2023 at Tjiane village	n/a	30	R1 530 000.00	R00	0	85 house holds plan- ned for connec- tion to electri city grid by end of June 2023 at Tjiane village	0 house holds connec- ted to electri city grid	Not achi eve d	R00	None adher- ence to Bid Commi tee mem- bers	The Muni- cipal Manag- er to enforce adherence to approved Bid Commi tee sched- ule	Comple- tion certifi- cate	0 househ olds plan- ned for connec- tion to electri city	Tec 32	Conti- nued
Basic service deliver y	Res pons ive, acco unt- able, effec	Impro ve acces s to basic servic- es	To provid e acces s to energ y and	Provi de Energ y suppl y to all	Numb er of additi onal house holds plan- ned for	n/a	80 house holds plan- ned for connec- tion to	n/a	24	R1 440 000.00	R00	0	80 house holds plan- ned for connec- tion to electric	0 house holds connec- ted to electri-	Not achi eve d	R00	None adher- ence to Bid Commi tee sched- ule of	The Muni- cipal Manag- er to enforce	Comple- tion certifi- cate	0 househ olds plan- ned for connec- tion to	Tec 33	Conti- nued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Weighted Number	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement d/N of Actual	Annual Expenditure	Reasons for variance	Mitigation Measures	Portfolio of Evidence	2021/2022 Performance	File / Verification No.	Comments/Discontinuation
													Annual Target	Actual Performance								
	Efficient and effective use of local government systems	Services	Lighting infrastructure in a cost-effective way	households	connection to electricity grid at Majjala village by June 2023		electricity grid by end of June 2023 at Majjala village						by grid by end of June 2023 at Majjala village	city grid			meetings by Bid Committee members	none to approved Bid Committee schedule		electricity		
Basic service delivery	Responsible, accountable, effective, efficient and effective use of local government	Improvement of basic services	To provide access to electricity and lighting infrastructure in a cost-effective way	Provision of electricity to all households	Number of additional household connections planned for electricity grid by end of June 2023	n/a	110 household connections planned for electricity grid by end of June 2023 at Mshongville	n/a	11	R1 980 000.00	R00 adjusted downward during budget adjustment	0	110 household connections planned for electricity grid by end of June 2023 at Mshongville	0 household connections to electricity grid	n/a	R00	n/a	n/a	n/a	0 households planned for connection to electricity	Tec 34	Discontinued. Project to be implemented by ESK OM

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement d/N of Achievement	Annual Expenditure	Reassess for variance	Mitigation Measure	Portfolio of Evidence	2021/2 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
	system				June 2023		village															
Basic service delivery	Responsible, accessible, effective and efficient local government system	Improve access to basic services	To provide access to energy and lighting infrastructure in a cost-effective way	Provide Energy supply to all households	Number of additional household connections to electricity grid by end of June 2023 at Kliphuiwel village by June 2023	n/a	25 household connections to electricity grid by end of June 2023 at Kliphuiwel village	n/a	01	R45 000.00	R00	0	25 household connections to electricity grid by end of June 2023 at Kliphuiwel village	0 household connections to electricity grid	Not achieved	R00	None adhered to Bid Committee members	The Municipality Manager to enforce adherence to approved Bid Committee schedule	Completion certificate	0 household connections to electricity	Tec 35	Continued
Basic service delivery	Responsible, accessible, effective and efficient local government system	Improve access to basic services	To provide access to energy	Provide Energy supply to	Number of additional household connections to electricity grid by end of June 2023 at Kliphuiwel village by June 2023	n/a	39 household connections to electricity grid by end of June 2023 at Kliphuiwel village	n/a	04	R70 200.00	R00	0	39 household connections to electricity grid	0 household connections to electricity grid	Not achieved	R00	None adhered to Bid Committee members	The Municipality Manager to enforce adherence to approved Bid Committee schedule	Completion certificate	0 household connections to electricity	Tec 36	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement of Annual Target	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/22 Performance	File / Verification No.	Continued/Discontinued
	effective and efficient local government system	services	improving and strengthening infrastructure in a cost-effective way	all household holds	holds planned for connection to electricity grid at Mapafijaken village by June 2023		to electricity grid by end of June 2023						electricity grid by end of June 2023 at Mapafijaken village	city grid	Not achieved	R00	None adhered to Bid Committee scheduled use of meetings by Bid Committee members	adherence to approved Bid Committee schedule		electricity		
Basic service delivery	Resilient, accessible, sustainable, effective and efficient local government	Improvements to basic services	To provide access to energy and lighting infrastructure in a cost-effective manner	Provision of additional household connections to electricity grid at Motani	n/a	250 household connections to electricity grid by end of June 2023	n/a	14	R2 500,000.00 (low cost funding)	R2 000,000.00	0	250 household connections to electricity grid by end of June 2023 at Motani	0 household connections to electricity grid	Not achieved	R00	None adhered to Bid Committee scheduled use of meetings by Bid Committee members	The Municipal Manager to enforce adherence to approved Bid Committee schedule	Completion certificate	n/a	Tec 37	Continued	

Key Performance Area	Outcome	Output	Strategy Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Weighting	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement d/N	Annual expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/22 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
	ent system		ve way		ntany ane villag e by June 2023		at Mota ntany ane villag e						e village									
Basic service deliver y	Res pons ible, effec tive and effici ent local governm ent system	Impro ve access to basic services	To provide access to energ y and lightin g infrastru ctur e in a cost-effecti ve way	Provi de Energ y suppl y to all house holds	Numb er of additi onal house holds planne d for connection to electri city grid at Mogot o villag e by June 2023	n/a	100 house holds planne d for connection to electri city grid by end of June 2023	n/a	09	R1 800 000.00	R00 0	0	100 house holds planne d for connection to electri city grid by end of June 2023	0 house holds connecte d to electri city grid	Not achieve d	R00	None adhere nce to Bid Commi ttee members	The Municipi pal Manag er to enforce the adhere nce to approved Bid Commi ttee schedule	Completi on certificat e	0 househ olds planne d for connection to electri city	Tec 38	Conti nued
Basic service deliver y	Res pons ible, effec tive and effici ent local governm ent system	Impro ve access to basic services	To provide access to energ y and lightin g infrastru ctur e in a cost-effecti ve way	Provi de Energ y suppl y to all house holds	Numb er of additi onal house holds planne d for connection to electri city grid at Mogot o villag e by June 2023	n/a	110 house holds planne d for connection to electri city grid by end of June 2023	n/a	01	R1 980 000.00	R00 0	0	110 house holds planne d for connection to electri city grid by end of June 2023	0 house holds connecte d to electri city grid	Not achieve d	R00	None adhere nce to Bid Commi ttee members	The Municipi pal Manag er to enforce the adhere nce to approved Bid Commi ttee schedule	Completi on certificat e	0 househ olds planne d for connection to electri city	Tec 39	Conti nued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement of d/N	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2022 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
	ble, effective and efficient local government system	services	energy and lighting infrastructure in a cost-effective way	Provi y to all household	plann ed for connection to electricity grid at Makg opho ng village by June 2023		ction to electricity grid by end of June 2023 at Makg opho ng village						tion to electricity grid by end of June 2023 at Makg ophong village	electri city grid			sched ule of meetings by Bid committee members	e adhere nce to approved Bid Committee schedule		ion to electricity		
Basic service delivery	Res pons ive, accessible, untangle, effective and efficient local government	Impro ve access to basic services	To provid e access to energy and lighting infrastr uctur e in a cost-effective	Provi de Energy suppl y to all household	Numb er of additional household s planned for connection to electricity grid by end of June 2023 at Mahlatjane	n/a	109 household s planned for connection to electricity grid by end of June 2023 at	n/a	28	R1 962 000.00	R00	0	109 household s planned for connection to electricity grid by end of June 2023 at Mahlatjane village	0 household s connected to electricity grid	Not achieved	R00	None adhere nce to Bid Committee scheduled use of meetings by Bid committee members	The Municipi pal Manager to enforce adherence to approved Bid Committee schedule	Completi on certificate	0 household s planned for connection to electricity	Tec 40	Conti nued

Key Performance Area	Outcome	Output	Strategy Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement of Annual Target	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2022 Performance	File / Verification No.	Continued/Discontinued
	ent system		ve way		village by June 2023		Mahla tiane village						Annual Target	Actual Performance	Achievement of Annual Target							
Basic service delivery	Responsible, effective and efficient local government system	Improve access to basic services	To provide access to energy and lighting infrastructure in a cost-effective way	Provide Energy supply to all household, connection to electricity grid by end of June 2023 at Bolah lakgo village by June 2023	n/a	100 household planned for connection to electricity grid by end of June 2023 at Bolah lakgo village	n/a	06	R1 800 000.	R00	0		100 household planned for connection to electricity grid by end of June 2023 at Bolah lakgo village	0 household connected to electricity grid	Not achieved	R272 791.96	The contractor failed to complete the project in time due to poor performance. The contractor to be terminated due to poor performance. The project to be re-advertised for completion of the outstanding work		Completion certificate	0 household planned for connection to electricity	Tec 41	Continued
Basic service	Responsible, effective and efficient local government system	Improve access to basic services	To provide access to energy and lighting infrastructure in a cost-effective way	Provide Energy supply to all household, connection to electricity grid by end of June 2023 at Bolah lakgo village by June 2023	n/a	100 household planned for connection to electricity grid by end of June 2023 at Bolah lakgo village	n/a	24	R63 000 0.00	R00	0		35 household planned for connection to electricity grid	0 household connected to electricity grid	Not achieved	R00	None adhered to Bid Comm	The Municipal Manager to		0 household planned for connection to electricity	Tec 42	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achieved/N/A	Annual Expenditure	Reasons for variance	Mitigation Measures	Portfolio of Evidence	2021/22 Performance	File / Verification No.	Continued/Discontinued	
deliver y	unfavourable, effective and efficient local government system	basic services	s to energy and lighting infrastructure in a cost-effective way	supply to all household	holds planned for connection to electricity grid at Matimbe village by June 2023		connection to electricity grid by end of June 2023 at Matimbe village		17	R6 080 000.00	R7 580 000.00	0	connected to electricity grid	Annual Target	Actual Performance	Not achieved	R00	None adhered to Bid Committee scheduled meetings by Bid committee members	The Municipal Manager to enforce adherence to approved Bid Committee schedule	Completion certificate	0 household plans for connection to electricity	Tec 43	Continued
													Annual Target	Actual Performance									
Basic service delivery	Responsiveness, accessible, reliable, effective and efficient local government	improve access to basic services	To provide access to energy and lighting infrastructure in a cost-effective way	Provision of Energy supply to all household	Number of additional household planned for connection to electricity grid at Unit	n/a	304 household plans for connection to electricity grid by end of June 2023	n/a	17	R6 080 000.00	R7 580 000.00	0	304 household plans for connection to electricity grid by end of June 2023 at Unit H	0 household connected to electricity grid									

Key Performance Area	Outcome	Output	Strategy Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Variance	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement d/N	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2022 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
	ent system		ve way		H by June 2023		at Unit H															
Basic service delivery	Responsible, accessible, sustainable, effective and efficient	Improve access to basic services	To provide access to energy and lighting through construction of infrastructure in a cost-effective way	Provision of public lighting through construction of infrastructure in a cost-effective way	Number of high mast lights planned for erection at Ga-Seloa village by June 2023	n/a	01 high mast light planned for erection by June 2023 at Ga-Seloa village	n/a	01	R37 500 0.00	R00	0	01 high mast light planned for erection by June 2023 at Ga-Seloa village	0 high mast light erected	Not Achieved	R00	None adhere to Bid Committee members	The Municipality Manager to enforce adherence to approved Bid Committee schedule	Completion certificate	n/a	Tec 44	Continued
Basic service delivery	Responsible, accessible, sustainable, effective and efficient	Improve access to basic services	To provide access to energy and lighting through construction of infrastructure in a cost-effective way	Provision of public lighting through construction of infrastructure in a cost-effective way	Number of high mast lights planned for erection by June 2023	n/a	01 high mast light planned for erection by June 2023 at Ga-Seloa village	n/a	01	R37 500 0.00	R00	0	01 high mast light planned for erection by June 2023 at Ga-Seloa village	0 high mast light erected	Not Achieved	R00	None adhere to Bid Committee members	The Municipality Manager to enforce adherence to approved Bid Committee schedule	Completion certificate	n/a	Tec 45	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement of d/N	Annual expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
					on at Magatle/Majapajak village by June 2023		June 2023 at Magatle/Majapajak village						June 2023 at Magatle/Majapajak village	0 high mast light erected			ule of meetings by Bid committee members	nce to approved Bid Committee schedule				
	ive and efficient local government system	service access to basic services	lighting infrastructure in a cost-effective way	construction of high mast lights	Number of high mast lights planned for erection at Zone A by June 2023	n/a	01 high mast light planned for erection by June 2023 at zone A	n/a	18	R37 5 00 0.00	R00	0	01 high mast light planned for erection by June 2023 at zone A	0 high mast light erected	Not Achieved	R00	Contractor has submitted withdrawal letter due to economic factors.	The project to be rolled over and re-advertised for appointment of a new contractor or service provider	Completion certificate	0 high mast light erected	Tec. 46	Continued
Basic service delivery	Responsible, accountable, effective and efficient local government system	Improve access to basic services	To provide access to energy and lighting infrastructure in a cost-effective way	Provision of public lighting through construction of high mast lights	Number of high mast lights planned for erection at Zone A by June 2023	n/a	01 high mast light planned for erection by June 2023 at zone A	n/a	18	R37 5 00 0.00	R00	0	01 high mast light planned for erection by June 2023 at zone A	0 high mast light erected	Not Achieved	R00	Contractor has submitted withdrawal letter due to economic factors.	The project to be rolled over and re-advertised for appointment of a new contractor or service provider	Completion certificate	0 high mast light erected	Tec. 46	Continued

Key Performance Area	Outcome	Output	Strategy Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement of ACH	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/22 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
Basic service delivery	Responsible, accessible, effective and efficient	Improve access to basic services	To provide access to energy and lighting	Provision of public lighting through construction of	Number of high mast lights erected for on at Lebo wako cement ery by June 2023	n/a	01 high mast light planned for erecti on by June 2023	n/a	17	R37 5 000.00	R00	0	01 high mast light planned for erectio n by June 2023 at Lebow akgom o Cement ery	0 high mast light erect ed	Not Achieved	R00	Contractor has submitted withdrawal letter due to economic factors.	The project to be rolled over and re-advertised for appointment of a new contractor or service provider	Completion certificate	0 high mast light erected	Tec 47	Continued
Basic service delivery	Responsible, accessible, effective and efficient	Improve access to basic services	To provide access to energy and lighting	Provision of public lighting through construction of	Number of high mast lights erected for on at Sepa napu di	n/a	01 high mast light planned for erecti on by June 2023	n/a	13	R37 5 000.00	R00	0	01 high mast light planned for erectio n by June 2023 at Sepa napu di	0 high mast light erect ed	Not Achieved	R00	Contractor has submitted withdrawal letter due to economic factors.	The project to be rolled over and re-advertised for appointment of a new	Completion certificate	0 high mast light erected	Tec 48	Continued

Key Performance Area	Outcome	Output	Strategy Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement of Indicator	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2022 Performance	File Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
	ent local government system		structure in a cost-effective way	high mast lights	village by June 2023		napped village						apudl village				factor s.	contractor or service provider				
Basic service delivery	Res. pons ive, acco unt a ble, effec tive and effici ent local govern ment system	Impro ve access to basic services	To provide access to energy and lighting infrastr uctur e in a cost-effective way	Provi de public lighting through const ruction of high mast lights	Numb er of high mast lights planned for erection at Sekg weng village by June 2023	n/a	01 high mast light planned for erection by June 2023 at Sekg weng village	n/a	10	R37 5 00 0.00	R00 0	0	01 high mast light planned for erection by June 2023 at Sekgw eng village	0 high mast light erected	Not Achie ved	R00	Contractor has submitted withdrawal letter due to economic factors.	The project to be rolled over and re-advertised for appointment of a new contractor or service provider	Completion certificate	0 high mast light erected	Tec 49	Continued

Key Performance Area	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Warmb number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement d/N	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/22 Performance	File / Verification No.	Continued/Discontinued
												Annual Target	Actual Performance								
Basic service delivery	Responsible, accessible, sustainable, effective and efficient	Improve access to basic services	To provide access to energy and lighting through public lighting	Number of high mast lights planned for erection at Motala by June 2023	n/a	01 high mast light planned for erection by June 2023	n/a	29	R37 500.00	R00	0	01 high mast light planned for erection by June 2023 at Dublin/ Malakabanan g/Motlane village	0 high mast light erected	Not Achieved	R00	Contractor has submitted withdr-awal letter due to economic factor	The project to be rolled over and re-advertised for appointment of a new contractor or service provider	Completion certificate	0 high mast light erected	Tec 50	Continued
Basic service delivery	Responsible, accessible, sustainable, effective and efficient	Improve access to basic services	To provide access to energy and lighting through public lighting	Number of high mast lights planned for erection at Motala by June 2023	n/a	01 high mast light planned for erection by June 2023 at Motala	n/a	14	R37 500.00	R00	0	01 high mast light planned for erection by June 2023 at Motala	0 high mast light erected	Not Achieved	R00	Contractor has submitted withdr-awal letter due to economic	The project to be rolled over and re-advertised for appointment of a new	Completion certificate	0 high mast light erected	Tec 51	Continued

Key Performance Area	Output	Strategy Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement d/N of Achievement	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2022 Performance	File / Verification No:	Continued/Discontinued
											Annual Target	Actual Performance								
	ent local government system		structure in a cost-effective way	high mast lights	village by June 2023		ntary village				anyan village				factor s.	contractor of service provider				
Basic service delivery	Responsible, accessible, reliable, effective and efficient system	Improve access to basic services	To provide access to energy and lighting infrastructure in a cost-effective way	Provision of public lighting through construction of high mast lights	Number of high mast lights planned for erection at Kgware/Makgopong village by June 2023	n/a	01 high mast light planned for erection by June 2023 at Kgware/Makgopong village	n/a	R375 000.00	R000	01 high mast light planned for erection by June 2023 at Kgware/Makgopong village	0 high mast light erected	Not Achieved	R000	Contractor has submitted withdrawal letter due to economic factor s.	The project to be rolled over and re-advertised for appointment of a new contractor or service provider	Completion certificate	0 high mast light erected	Tec 52	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement of Annual and Progress	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/22 Performance	File Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
Basic service delivery	Res ponds to, acco untable, effective and effici	Improve access to basic services	To provide access to energy and lighting infrast	Provide public lighting through construction of	Number of high mast lights planned for erection at Seruli village	n/a	01 high mast light planned for erection by June 2023 at Gedro village	n/a	03	R37 5 00 0.00	R00	0	01 high mast light planned for erection by June 2023 at Gedro village	0 high mast light erected	Not Achieved	R00	Contractor has submitted withdrawal letter due to economic factors.	The project to be rolled over and re-advertised for appointment of a new contractor or service provider	Completion certificate	0 high mast light erected	Tec 53	Continued
Basic service delivery	Res ponds to, acco untable, effective and effici	Improve access to basic services	To provide access to energy and lighting infrast	Provide public lighting through construction of	Number of high mast lights planned for erection at Seruli village	n/a	01 high mast light planned for erection by June 2023 at Seruli	n/a	02	R37 5 00 0.00	R00	0	01 high mast light planned for erection by June 2023 at Seruli	0 high mast light erected	Not Achieved	R00	Contractor has submitted withdrawal letter due to economic factors.	The project to be rolled over and re-advertised for appointment of a new	Completion certificate	0 high mast light erected	Tec 54	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Weighted number	Budget	Revised budget	Baseline	2022/2023		Achievement d/N	Annual Expected	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
	ent local government ent system		structure in a cost-effective way	high mast lights	e by June 2023		eng village						ng village				factor s.	contractor or service provider				
Basic service delivery	Res. points available, accounts to basic service, effective and efficient local government system	Improvement access to basic services to energy and lighting infrastructure in a cost-effective way	To provide access to energy and lighting infrastructure in a cost-effective way	Provision of public lighting through construction of high mast lights	Number of high mast lights erected for on at Maku rung/ Ditha bane ng village by June 2023	n/a	01 high mast light planned for erection by June 2023 at Maku rung/ Ditha bane ng village	n/a	21	R37 500 0.00	R00	0	01 high mast light planned for erection by June 2023 at Maku rung/ Ditha bane ng village	0 high mast light erected	Not Achieved	R00	Contractor has submitted withdrawal letter due to economic factors.	The project to be rolled over and re-advertised for appointment of a new contractor or service provider	Completion certificate	0 high mast light erected	Tec 55	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement of Annual Target	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2024/2022 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
Basic service delivery	Responsible, accessible, sustainable, effective and efficient	Improve access to basic services	To provide access to energy and lighting	Provision of public lighting through construction of	Number of high mast lights planned for erect on at Morots village	n/a	01 high mast light planned for erect on by June 2023 at Tjane village	n/a	30	R37 5 00 0.00	R00	0	01 high mast light planned for erectio n by June 2023 at Tjane village	0 high mast light erect ed	Not Achieved	R00	Contractor has submitted withdrawal letter due to economic factors.	The project to be rolled over and re-advertised for appointment of a new contractor or service provider	Completion certificate	0 high mast light erected	Tec 56	Continued
Basic service delivery	Responsible, accessible, sustainable, effective and efficient	Improve access to basic services	To provide access to energy and lighting	Provision of public lighting through construction of	Number of high mast lights planned for erect on at Morots village	n/a	01 high mast light planned for erect on by June 2023 at Morots	n/a	20	R37 5 00 0.00	R00	0	01 high mast light planned for erectio n by June 2023 at Morots	0 high mast light erect ed	Not Achieved	R00	Contractor has submitted withdrawal letter due to economic factors.	The project to be rolled over and re-advertised for appointment of a new	Completion certificate	0 high mast light erected	Tec 57	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement level of N/A	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2022 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
	ent local government system		nuclear in a cost-effective way	high mast lights	e by June 2023		se village						e village				Factor s.	contractor or service provider				
Basic service delivery	Res. points, access, accommodation, basic services, energy and effective and efficient system	Improvement to provide access to basic services	To provide access to energy and lighting infrastructure in a cost-effective way	Provision of public lighting through construction of high mast lights	Number of high mast lights planned for erection at Matome village by June 2023	n/a	01 high mast light planned for erection by June 2023 at Matome village	n/a	08	R37 500 0.00	R00	0	01 high mast light planned for erection by June 2023 at Matome village	0 high mast light erected	Not Achieved	R00	Contractor has submitted withdrawal letter due to economic factors.	The project to be rolled over and re-advertised for appointment of a new contractor or service provider	Completion certificate	0 high mast light erected	Tec 58	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement d/N	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/22 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance	Achieved							
Basic service delivery	Res. ponds, access, untangle, effective and efficient	Improve access to basic services	To provide access to energy and lighting infrast. in a cost-effective way	Provision of public lighting through construction of high mast lights	Number of high mast lights planned for erect on at Male mang village by June 2023	n/a	01 high mast light planned for erect on by June 2023	n/a	26	R37 500 0.00	R00	0	01 high mast light planned for erectio n by June 2023 at Malem ang village	0 high mast light erect ed	Not Achieved	R00	Contractor has submitted withdr awal letter due to economic factor s.	The project to be rolled over and re-advertised for appointment of a new contractor or service provider	Completion certificate	0 high mast light erected	Tec 59	Continued
Basic service delivery	Res. ponds, access, untangle, effective and efficient	Improve access to basic services	To provide access to roads and storm water contr	Construction of storm water control	Number of kilometers of storm water control constructed at	n/a	0.5km of storm water control constructed by June 2023	n/a	08	R2 400 000.00	R6 018 541.36	0km	0.5km of storm water control constructed by June 2023 at Mathib	0km of storm water control constructed	Not achieved	R00	Poor planning. Consultant was appointed to inform the budget but the budget was	Feasibility study to be conducted to inform the budget. The project to be	Practical completion certificate	0km of storm water control constructed	Tec 60	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement of Ache	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/22 Performance	File Verification No:	Continued/Discontinued
													Annual Target	Actual Performance								
	ent local government system		ol infrastr. ructur e		Mathi bela village by June 2023		Mathi bela village						ela village				insuffi cient for appoi ntmen t of contra ctor	discont inued and moved to 2023 and 2024 financial year				
Basic service delivery	Res pons ible, effec tive and effici ent local govern ment system	Impro ve access to basic services	To provid e access to roads and storm water contr ol infrastr. ructur e	Devel opme nt of design report for upgra de of intern al road from gravel to surfac ed road and	n/a	Numb er of design report devel oped for upgra ding of intern al road from gravel to surfac ed	n/a	01 design report devel oped for upgrad ing of interna l road from gravel road to surfac ed road and storm water control at	18	R1 000 000.00	R2 968 271.27	0km	01 design report devel oped for upgrad ing of interna l road from gravel road to surfac ed road and storm water control at	0 design report devel oped	Not acti ve	R00	Inade quate budge t which affect ed the appoi ntmen t of consul tant to develo p design for zone A road	Feasibi lity study to be conduc ted to inform the budget . The project to be discout inued due to insuffic ient budget and project to be moved to	Design report	0 design report develop ed	Tec 61	Conti nued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Warmed Number	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement of Annual Target	Annual Expenditure	Reassess for variance	Mitigation Measure	Portfolio of Evidence	2021/2 Performance	File Verification No.	Continued/Discontinued
	unitable, effective and efficient local government system	basic services	s to roads and storm water control infrastructure	report for upgrade of internal road from gravel road to surfaced road and storm water control		report developed for upgrading of internal road from gravel road to surfaced road and storm water control			development for internal road to gravel road and storm water control				ped for upgrade of internal road from gravel road to surfaced road and storm water control at Zone S & R by June 2023	developed			affected the appointment of consultant to develop design for Zone S and R road	ted to inform the budget. The project to be discontinued due to insufficient budget and project to be moved to 2024/2025 financial year.				

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement of Annual Target	Annual Expected	Reassess for variance	Mitigation Measure	Portfolio of Evidence	2021/2022 Performance	File / Verification No.	Continued/Discontinued
														Actual Performance								
Basic service delivery	Responsible, accountable, effective, and efficient local government	Improve access to basic services	To provide access to roads and storm water control infrastructure	Development of design report for upgrade of internal road from gravel road	n/a	Number of design report developed for upgrade of internal road from	n/a	01 design report developed for upgrade of internal road from gravel road to surfaced road	17	R1 000 000.00	R2 968 271.27	0	01 design report developed for upgrade of internal road from gravel road to surfaced road	0 design report developed	Not achieved	R00	Inadequate budget which affected the appointment of consultant to develop design for P road	Feasibility study to be conducted to inform the budget. The project to be discontinued due to insufficient budget	Design report	0 design report developed	Tec 63	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Weighted Number	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement d/N of level	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2022 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
Basic service delivery	Resilient, accessible, and efficient local government systems	Improve access to basic services	To provide access to roads and storm water control infrastructure	Upgrade access to road from gravel road to surfaced road and storm water control	Number of kilometers of access roads planned for upgrade from gravel road to surfaced road and storm water control	n/a	1.5km of access roads upgraded from gravel road to surfaced road and storm water control by June 2023	n/a	17	R10 500 000.00	R00	0km	1.5km of access roads upgraded from gravel road to surfaced road and storm water control by June 2023 at Lebowakgomo GA	0km of access roads upgraded from gravel road to surfaced road and storm water control	Not achieved	R00	None adherence to Bid Committee schedule of meetings by Bid Committee members	The Municipal Manager to enforce adherence to approved Bid Committee schedule	Completion certificate	n/a	Tec 64	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement of N/A	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2 Performance	File / Verification No.	Continued/Discontinued
Basic service delivery	Res points available, units, effective, systems	Improve access to basic services	To provide access to energy and lighting infrastructure in a cost-effective way	Provide Energy supply to all households	n/a	Number of additional household connections to electricity grid at Mamogashoa village by June 2023	n/a	280 household plans needed for connection to electricity grid by end June 2023	06	R00	R37 5 00 0.00	0	280 household plans needed for connection to electricity grid by end June 2023	0 household connections to electricity grid	Not achieved	R196 731.91	The contractor failed to complete the project in time. The contractor to be re-terminated due to poor performance	The contractor to be re-terminated for completion of outstanding work	Completion certificate	0 household plans for connection to electricity grid	Tec 65	Continued
Basic service delivery	Res points available, units, effective, systems	Improve access to basic services	To provide access to energy and lighting infrastructure in a cost-effective way	Provide Energy supply to all households	n/a	Number of additional household connections to electricity grid at Mamogashoa village by June 2023	n/a	280 household plans needed for connection to electricity grid by end June 2023	19	R00	R1 000 000.00	0	50 household plans for connection to electricity grid	0 household connections to electricity grid	Not achieved	R00	None adhered to Bid Committee	The project to be rolled over to next	Completion certificate	n/a	Tec 66	Continued

Key Performance Area	Outcome	Output	Strategy Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement of Annual Target	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2022 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
					planned for connection to electricity grid at Sedi mont hole village by June 2023		connection to electricity grid by end June 2023						tion to electricity grid by end June 2023 at Sedi mont hole village	electricity grid but the consultant is busy with the design report			scheduled meeting by Bid committee members.	financial year for submission and approval of the design report and for contractor to start with the house hold connections				
	ble, effective and efficient government system	services	energy and lighting infrastructure in a cost-effective way	to all household holds																		
Basic service delivery	Res. points, accessible, affordable, effective and efficient	Improvements to basic services	To provide access to public facilities.	Development of public facilities (community halls,	n/a	Number of recreational facilities constructed at	n/a	01 recreational facilities constructed by	30	R00	R1 926 880.14, MIG and R85 832 3.10 (low	0	01 recreational facility constructed by June 2023 at	0 recreational facility constructed howe	Not achieved	R2 39 7 514 .31	The contractor stopped with the contract of the project from	The project was included during the budget adjustment for finalization of	Completion on certificate	0 recreational facility developed	Tec 67	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement d/N	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/22 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
				sport/recreational facilities		Lekurung village by June 2023		June 2023 at Lekuru village			n funding		Lekuru village	it is on construction			July 2022 until January 2023 due to late approval of rollover.	the outstanding works				
Basic service delivery	Responsible, accessible, effective and efficient local government system	Improve access to basic services	To provide access to public facilities.	Development of public facilities (community halls, sport/recreation facilities)	n/a	Number of recreation facilities/stadiums constructed at Lebo wako Zone P (stadium)	n/a	1 public facility constructed by June 2023: Lebo wako Zone P (stadium)	17	R00	R30 0.00 0.00	0	1 public facility constructed by June 2023: Lebo wako Zone P (stadium)	1 public facility constructed by June 2023: Lebo wako Zone P (stadium)	Achieved	R247 239.7	None	None	Completion certificate	0 public facility constructed	Tec. 68	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Weighted Number	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement	Annual Expenditure	Responsibilities	Mitigation Measures	Portfolio of Evidence	2021/2022 Performance	File Number	Continued/Discontinued
													100% of Auditor General's findings attended to per annum	0% of Audit or- Gene ral's findings attended	Not achieved	R00	Unavailability of Legal Advice or to assist in developing memo randum of understanding between municipal entities and Eskom to resolve AGSA finding	Legal Advice from Capricorn District Municipality to be requested to develop the memorandum of understanding between the Municipality and Eskom	Quarterly audit action plan report	n/a	Tec 69	Continued
Good governance and public participation	Responsible, accountable, effective and efficient local government system	Improve municipal financial and administrative capacity	To provide assurance and consulting services to management and Council on internal controls, risk management and governance	Monitor effectiveness of internal controls through internal audit practices	n/a	Percentage of Audit or- Gene ral's findings attended to per annum	n/a	100 % of Auditor General's findings attended to per annum	n/a	R00	R00	0%	100% of Auditor General's findings attended to per annum	0% of Audit or- Gene ral's findings attended	Not achieved	R00	Unavailability of Legal Advice or to assist in developing memo randum of understanding between municipal entities and Eskom to resolve AGSA finding	Legal Advice from Capricorn District Municipality to be requested to develop the memorandum of understanding between the Municipality and Eskom	Quarterly audit action plan report	n/a	Tec 69	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Weighted Number	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement d/N of Actual	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
Good governance and public participation	Responsible, accountable, effective and efficient local government system	Improve municipal financial and administrative capacity	To provide assurance and consulting services to management and Council on internal controls, risk management and governance	Monitor effectiveness of internal controls through internal audit practices	n/a	Percentage of internal audit findings attended to per annum	n/a	100% of internal audit findings attended to per annum	n/a	R00	R00	0%	100% of internal audit findings attended to per annum	85% of internal audit findings attended	Not achieved	R00	Shortage of staff to implement finding issued by Internal Audit.	All funded vacant positions to be filled and monitoring of action plan on implementation of internal audit finding by Executive Management on monthly basis.	Quarterly internal audit action plan report	n/a	Tec 70	Continued
Municipal financial	Responsible, accountable	Improve municipal	To provide assurance	Prevention and elimination	n/a	Amount of UIFW incurred	n/a	Nil/Zero amount	n/a	R00	R00	0%	Nil/Zero amount of	Amount of R6 33	Not achieved	R6 33 4 213	Non-compliance to	Formal training to be provided	Unauthorised, irregular, fruitless	n/a	Tec 71	Continued

Key Performance Area	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War and Peace	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement of Annual Target	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/22 Performance	File / Verification No.	Continued/Discontinued
												Annual Target	Actual Performance								
viability and management	financial and administrative effectiveness and efficiency of local government	ance and consulting services to management and financial	ation of unauthorised, irregular, fruitless and wasteful expenditure		ed due to non-compliance to SCM regulations per annum	unt of UFW included due to non-compliance to SCM regulations per annum						UFW incurred due to non-compliance to SCM regulations per annum	4 213 was incurred in the current financial year			section 116 of MFMA	ed to all bid committee members and technical service personnel to avoid incurring of UFW by 31 August 2023	and wasteful expenditure			
Good governance and public participation	Responsible, accountable, effective, financial and	Impartial, financial and	To provide assurance and	Monitor effectiveness of internal	Percentage of risks mitigated per	100% of risks mitigated	n/a	R00	R00	0%	100% of risks mitigated per annum	0% of risks mitigated	Not Achieved	R00	Shortage of personnel within the technical	All funded vacant positions to be filled	Quarterly Progress reports	n/a	Tec 72	Continued	

Key Performance Area	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Weighted Average	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement Level	Annual Expenditure	Reasons for Variance	Mitigation Measure	Portfolio of Evidence	2021/22 Performance	File / Verification No.	Continued/Discontinued
	live and efficient government system	administrative capability	improving service to citizens and Council internal controls through internal audit practices		annual		100 per annum					Annual Target	Actual Performance			cal service departments and delays in the appointment of service providers	June 2024. The Municipal Manager to enforce adherence to procurement schedule by Bid Committee members				
Municipal financial viability and management	Responsible, accountable, effective and efficient	Improve municipal financial and administrative	Provide prompt responses	Monitoring of departmental Budget	n/a	Percentage of budget spend per annum	n/a	100 % of budget spend per annum	R00	R00	0%	100% of budget spend per annum	14.54 % of budget spend	Not achieved	R00	Budget not spent due to delay in the appointment of service	Municipal Manager to enforce adherence to schedule of bid	Quarterly Expenditure report	n/a	Tec 73	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Weighted Number	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement of Annual Target	Annual Expenditure	Reasons for variance	Mitigation Measures	Portfolio of Evidence	2021/2022 Performance	File / Verification No.	Continued/Discontinued
													Actual	Progress								
	local government system	capability											59 of specific reports submitted to SCM unit for procurement of service providers by June 2023	32 of specific reports submitted to SCM unit for procurement of service providers	Not Achieved	R00	Shortage of personnel within the technical services department and delays in the appointment of consultants for development of design which will	All funded vacant positions to be filled June 2024. The Municipality Manager to enforce adherence to procurement schedule by Bid Committee members.	Specific action reports	n/a	Tec 74	Continued
Municipal financial viability and management	Responsible, accountable, effective and efficient local government system	Improve municipal financial and administrative capability	Provide prompt responses	Monitoring of SCM procurement plan	n/a	Number of specific reports submitted to SCM unit for procurement of service providers by June 2023	n/a	59 of specific reports submitted to SCM unit for procurement of service providers by June 2023	n/a	R00	R00	0	59 of specific reports submitted to SCM unit for procurement of service providers by June 2023	32 of specific reports submitted to SCM unit for procurement of service providers	Not Achieved	R00	Shortage of personnel within the technical services department and delays in the appointment of consultants for development of design which will	All funded vacant positions to be filled June 2024. The Municipality Manager to enforce adherence to procurement schedule by Bid Committee members.	Specific action reports	n/a	Tec 74	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Weighted Number	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement d/N of Achievement	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2022 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
								2023									Inform the development of the specification.					
Basic Service Delivery and Infrastructure Development	Responsible, accessible, sustainable and efficient local government systems	Improve access to basic services	To improve access to waste management services	Provision of waste collection and disposal services in urban and rural areas	Number of quarterly waste collection reports completed on schedule	Number of weekly waste collection services provided by June 2023 within Leboakgom townships	Complete 04 quarterly waste collection reports on schedule	52 weekly services provided by June 2023 within Leboakgom townships	who implement ally	R00	R00	52 weeks	52 weekly waste collection services provided by June 2023 within Leboakgom townships	52 weekly waste collection services provided	Achieved	R00	None	None	weekly waste collection Log book and rooster	04 reports on waste collection	Committed	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achieved	Annual expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2022 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
Basic Service Delivery and Infrastructure Development	Responsible, accountable, effective and efficient local government system	Improve access to basic services	To ensure public safety on the road	Enforcement of road traffic laws and promotion of public road safety	Number of reports completed on law enforcement	Number of operations conducted on law enforcement	05 law enforcement reports	Conduct 05 operations on law enforcement	with the municipality	R00	R00	0	Conduct 05 operations on law enforcement of By-Laws and National Road Traffic Act	of contract for Mant habo Aircon in January 2023)	Achieved	R00	None	None	Quarterly reports and attendance register for operations conducted	0 reports on law enforcement operations	Com 04	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achieved % of Annual Target	Annual Expenditure	Reassess for variance	Mitigation Measure	Portfolio of Evidence	2021/2022 Performance	File / Verification No:	Continued/Discontinued
													Annual Target	Actual Performance								
					c Act conducted per annum	Traffic Act conducted per annum	conducted per annum	Traffic Act conducted per annum														
Basic Service Delivery and Infrastructure Development	Responsible, accountable, effective and efficient local government system	Improve access to basic services	To ensure public safety on the road.	Provision of licenses for drivers and vehicles	Number of licenses issued per annum	n/a	04 licenses issued per annum	n/a	who le municipality	R00	R00	04	04 licensing service reports compiled per annum	04 licensing service reports compiled	Achieved	R00	None	None	Quarterly reports	04 licensing service reports	Com m 05	Continued

Key Performance Area	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Weighting	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement of Annual Target	Reasons for Variance	Mitigation Measure	Portfolio of Evidence	2021/22 Performance	File / Verification No.	Continued/Discontinued
												Annual Target	Actual Performance							
Basic Service Delivery and Infrastructure Development	Responsible, accessible, effective and efficient systems	Improve access to basic services	To ensure access to free basic services to indigent households	Number of indigents registered and approved by Council per annum	n/a	01 indigent register completed and approved by council per annum	n/a	who	R00	R00	0	01 indigent register completed and approved by council per annum	01 indigent register completed and approved by council per annum	Achieved	None	None	Copy of approved indigent register and Council resolution	0 indigent register completed and approved	Com	Continued
Basic Service Delivery and Infrastructure Development	Responsible, accessible, effective and efficient systems	Improve access to basic services	To ensure access to free basic services to indigent households	Number of indigents registered and approved by Council per annum	n/a	04 quarterly sports, arts and culture activities coordinated	04 quarterly sports, arts and culture activities coordinated	who	R00	R00	04	04 sports, arts and culture activities coordinated per annum	04 sports, arts and culture activities coordinated	Achieved	None	None	Progress Reports	04 sports, arts and culture activities coordinated	Com	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Warmbudget	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achieved/Ach	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2022 Performance	File Verification No:	Continued/Discontinued
													Annual Target	Actual Performance								
Basic Service Delivery and Infrastructure Development	ent local government system	Improvement in access to basic services	To ensure environmental compliance and protection	Promotion and enforcement of environmental compliance and legislative compliance	Number of quarterly reports on environmental compliance	Number of environmental compliance conditions per annum	Completion of 04 quarterly reports on environmental compliance	04 environmental compliance inspections conducted per annum	who the municipality	R00	R00	04	04 environmental compliance inspections conducted per annum	04 environmental compliance inspections conducted	Achieved	R00	None	None	Quarterly inspection reports	04 environmental compliance inspections conducted	Compliance	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Weighted Number	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achieved d/N	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
Basic Service Delivery and Infrastructure Development	Responsible, accessible, sustainable, effective and efficient local government system	Improve access to basic services	To ensure environmental compliance and protection	Promotion and enforcement of environmental management legislation and compliance	Number of Environmental Management Plan reviews and approvals by Council by June 2023	n/a	01 Environmental Management Plan review and approvals by Council by June 2023	n/a	who the municipality	R00	R00	0	01 environmental management plan review and approved by Council by June 2023	0 environmental management plan review and approved	Not achieved	R00	The plan could not be reviewed due to lack of capacity within the unit for development of the plan	To request the department of economic development, environmental and tourism to assist the municipality with the review of the plan in the next financial year 2023/2024 financial year.	environmental management plan and council resolution	n/a	Com 09	Continued

Key Performance Area	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Warmed Number	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement of d/N	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2 Performance	File / Verification No.	Continued/Discontinued
												Annual Target	Actual Performance								
Basic Service Delivery and Infrastructure Development	Responsible	Improve access to basic services	To ensure environmental compliance and protection	Promotion and enforcement of environmental legislation compliance	Number of quarterly reports on maintenance of parks and open spaces per annum	Number of parks and open spaces maintained within Lebowakgomo towns hip	Completion of quarterly report on maintenance of parks and open spaces per annum	06 parks and open spaces maintained within Lebowakgomo towns hip (Zone A, B, F, P, R and S)	06 parks and open spaces maintained within Lebowakgomo towns hip (Zone A, B, F, P, R and S)	06 parks and open spaces maintained within Lebowakgomo towns hip (Zone A, B, F, P, R and S)	06 parks and open spaces maintained within Lebowakgomo towns hip (Zone A, B, F, P, R and S)	06 parks and open spaces maintained within Lebowakgomo towns hip (Zone A, B, F, P, R and S)	06 parks and open spaces maintained within Lebowakgomo towns hip (Zone A, B, F, P, R and S)	Not achieved	R00	No parks and open spaces maintained due to shortage of personnel and breakdown of municipal pal yellow fleet.	All vacant positions to be filled and procurement of yellow fleet for maintenance of parks and open spaces within Lebowakgomo towns hip in 2023/2024 financial year.	Quarterly reports	0 parks and open spaces maintained	0	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Weighted Number	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement of Annual Target	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/22 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
Basic Service Delivery and Infrastructure Development	Responsible, accessible, effective and efficient local government system	Improve access to basic services	To provide access to community, sports, recreational and social facilities	Provision of maintenance and management services to social facilities	Number of quarterly reports on maintenance and management of social facilities per annum	Number of social facilities maintained and managed per annum	Complete 04 quarterly reports on maintenance and management of social facilities per annum	08 social facilities maintained and managed per annum	who participate	R00	R00	04	08 social facilities maintained and managed per annum	0 social facilities maintained and managed	Not Achieved	R00	No maintenance of social facilities conducted during the current financial year due to lack of capacity	The maintenance and management of social facilities to be done by technical service departments in the next financial year 2023/2024	Quarterly reports	04 reports on maintenance of social facilities	Co m 11	Continued
Good governance and public participation	Responsible, accountable, effective	Improve municipal financial and	Provide prompt responses	Monitoring of audit findings	n/a	Percentage of internal audit findings	n/a	100% of internal audit findings	n/a	R00	R00	0%	100% of internal audit findings	90% of internal audit findings	Not achieved	R00	The outstanding findings are on landfills	The appointment of service providers and	Quarterly Progress reports	n/a	Co m 12	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Weighted Average	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement of Annual Target	Annual Expenditure	Reasons for Variance	Mitigation Measure	Portfolio Evidence	2021/2022 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
	Effective and efficient local government system	Administrative capability				Progress addressed per annum	↑ findings addressed per annum						addresses per annum	addresses			site, illegal dumping and cleaning of municipal cemetery due to the delay in the appointment of services provider	appointment of staff to be finalized before end of 1 st quarter in the next financial year				
Good governance and public participation	Responsive, accountable, effective and efficient	Improved municipal financial and administrative	Provision of prompt responses	Monitoring of AGS queries	n/a	Percentage of AGS findings addressed per	100% of AGSA findings addressed	n/a		R00	R00	0%	100% of AGSA findings addressed per annum	n/a	n/a	n/a	There were no findings applicable for community services	n/a	Progress report	n/a	Com. 13	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Weighted Number	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achieved % of D/N	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2022 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
	local government system	capability				annual		performance									department in 2021 and 2022 financial year					
Good governance and public participation	Responsible, accountable, effective and efficient system	Improve municipal financial and administrative capability	Providing prompt responses	Monitoring of risk queries	n/a	Percentage of risks mitigated per annum	n/a	100 % of risk mitigated per annum	n/a	R00	R00	0%	100% of risks mitigated per annum	38,46 % of risks mitigated	Not achieved	R00	The outstanding risks finding will be budgeted in the next financial year for implementation	The risks to be mitigated in the next financial year after the approval of Budget	Progress report	n/a	Com 14	Continued
Good governance and public participation	Responsible, accountable, effective and efficient system	Improve municipal financial and administrative capability	Providing prompt responses	Monitoring of risk queries	n/a	Percentage of risks mitigated per annum	n/a	100 % of risks mitigated per annum	n/a	R00	R00	0%	100% of risks mitigated per annum	100% of risks mitigated	Not achieved	R00					Com 15	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Annual Target	2022/2023 Annual Target and Progress		Achievement of Annual Target	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/22 Performance	File / Verification No.	Continued/Discontinued				
									Annual Target	Actual Performance												
participation	effective and efficient local government system	and administrative capability		of mSC OA		\$ implemented per annum	A phases implemented per annum			implemented per annum	implemented per annum											
Municipal financial viability and management	Responsible, accountable, effective and efficient local government system	Improve municipal financial and administrative capability	Providing prompt responses	Monitoring of departmental Budget	n/a	Percentage of budget spent per annum	100% of budget spent per annum	n/a		R00	R00	0%	100% of budget spent per annum	84.13% of budget spent	Not achieved	R00	Delay in the appointment of services provided which affected the spending of the financial year	Municipal manager to enforce sitting of bids for appointments in the next financial year	Quarterly expenditure report	n/a	Committed 16	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Weighted Number	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement d/N	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2 Performance	File Verification No.	Continued/Discontinued
													Annual Target	Actual Performance	Achieved			Committees				
Municipal financial viability and management	Responsiveness, accountability, effective and efficient local government system	Administrative and financial capability	To improve municipal financial planning, revenue collection, expenditure and reporting capability	Expand revenue base and improve rate of collection	n/a	% of Revenue collected as per approved revenue enhancement strategy and approved Budget end of June 2023	n/a	100% of Revenue collected as per approved revenue enhancement strategy and approved Budget end of June 2023	n/a	R00	R00	0	100% of Revenue collected as per approved revenue enhancement strategy and approved Budget end of June 2023	46.61 % of Revenue collected	Not Achieved	R00	The amount projected for revenue collection was over projected during the budgeting process	The department to consider their previous year performance on revenue collection when projecting on revenue sources in the next financial year	Quarterly Progress report revenue enhancement strategy	n/a	Com 17	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement d/N	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2 Performance	File / Verification No.	Continued/Discontinued
								of June 2023					02 of specific reports submitted to SCM unit for procurement of services by June 2023	02 of specific reports submitted to SCM unit for procurement of services by June 2023	Achieved	R00	None	None	Specific reports	n/a	Com 18	Continued
Municipal financial viability and management	Responsible, effective and efficient local government system	Improve municipal financial and administrative capability	Provide prompt responses	Monitoring of SCM procurement plan	n/a	Number of specific indicators reported submitted to SCM unit for procurement of services provided by June 2023	n/a	02 of specific reports submitted to SCM unit for procurement of services by June 2023	n/a	R00	R00	0	02 of specific reports submitted to SCM unit for procurement of services by June 2023	02 of specific reports submitted to SCM unit for procurement of services by June 2023	Achieved	R00	None	None	Specific reports	n/a	Com 18	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement d/N	Annual expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2022 Performance	File / Verification No.	Confirmed/Discontinued
								2023														
Municipal financial viability and management	Resources, accounting, effective and efficient local government system	Improved municipal financial and administrative capability	To provide assurance and consulting services to management and Council on internal controls, risk management and governance	Prevention and elimination of unauthorized, irregular, fruitless and waste expenditure	n/a	Nil/Zero amount of unauthorized, irregular, fruitless and waste expenditure incurred due to non-compliance to the municipality	n/a	Nil/Zero amount of unauthorized, irregular, fruitless and waste expenditure incurred due to non-compliance to the municipality	n/a	R00	R00	0	Nil/Zero amount of unauthorized, irregular, fruitless and waste expenditure incurred due to non-compliance to the municipality's SCM regulations per annum	n/a	n/a	R00	There was no amount of unauthorized, irregular, fruitless and waste expenditure incurred	n/a	Unauthorized, irregular, fruitless and wasteful expenditure report	n/a	Com m 19	Confirmed

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement of Annual Target	Annual Expected	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2022 Performance	File / Verification No.	Continued/Discontinued
						's SCM regulations per annum		compliance to the municipality's SC M regulations per annum	01, 2,3, 4,5, 10,1 3,28 and 29	R00		04	04 Local reference committee meetings (Community Works Programme)	0 Local reference committee meetings facilitated	Not Achieved	R00	Local reference committee meetings were not held due to the expired contract of	CoGT A undertake to utilize its internal person nel to run CWP in the interim supported by	Reports and attendance register	04 quarterly reports on CWP job	Ple d 01	Continued
Local Economic Development	Responsible, accountable, effective and efficient Local	Implementation of community work programme and cooperative structures	Promote share economic growth and job creation	Coordinate creation of jobs through community led on munit y Work s Progr	Number of quarterly reports completed on munit y Work s	Number of Local reference committee meetings (Community Works Programme)	Comp ile 04 quarterly reports on munit y Work s Progr	04 Local reference committee meetings (Community Works Programme)	0 Local reference committee meetings facilitated	Not Achieved	R00	04 Local reference committee meetings were not held due to the expired contract of	CoGT A undertake to utilize its internal person nel to run CWP in the interim supported by	Reports and attendance register	04 quarterly reports on CWP job	Ple d 01	Continued					

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement d/N	Annual expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2 Performance	File / Verification No.	Continued/Discontinued
	governmentsystem			ammin	Programme (CWP) jobs created per annum	Programme (CWP) jobs created per annum	mm unit y Work Pro gress e) facilitate per annum						facilitated per annum				the appointed services provided which ended on the 31 September 2022	the municipality on the facilitation of LRC meetings				
Local Economic Development	Responsible, accountable, effective and efficient Local	Implementation	Promote shared economic growth and job creation	Coordinate business support, tourism development and	Number of existing SMM Es provided with technical support	n/a	05 existing SMM Es provided with technical support by	n/a	who le municipality	R00	R00	0	05 existing SMM Es provided with technical support by	0 existing SMM Es provided with technical support by municipality	Not Achieved	R00	Lack of capacity within the LED unit to provide existing SMM Es with	Formal training to be provided to all LED Officials in the next financial year on capacity	Reports	n/a	Pled 02	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Weighting	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement d/N of Achievement	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2022 Performance	File Verification No:	Continued/Discontinued
													Annual Target	Actual Performance								
Local Economic Development	Responsible, effective and efficient systems	Implement community work programme and cooperative job creation	Promote shared economic growth and job creation	Coordinate, promote, develop and promote tourism and development opportunities	Number of newly established SMMEs provided with technical support by June 2023	n/a	05 newly established SMMEs provided with technical support by June 2023	n/a	who participate	R00	R00	0	05 newly established SMMEs provided with technical support by June 2023	0 newly established SMMEs provided with technical support	Not Achieved	R00	Lack of capacity within the LED unit to provide newly established SMMEs with technical support	Formal training to be provided to all LED Officials in the next financial year on capacity of SMMEs with technical support	Reports	n/a	Piled 03	Continued
	Implement government system	Implement		Job creation programme	By June 2023		June 2023						June 2023				technical support	of SMMEs with technical support				

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achieved or not	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2022 Performance	File / Verification No.	Continued/Discontinued
Local Economic Development	Responsible, accountable, effective and cooperative	Implementation of community work programme and cooperative and growth and job creation strategies	Promote shared economic growth and job creation	Coordinate business support, tourism development and job creation programme	Number of SMMs informed	n/a	01 SMMs informed	n/a	who	R00	R00	0	01 SMEs information session provided per annum	01 SMMs informed	Achieved	R00	None	None	Reports	n/a	Pied 04	Continued
													01 local tourism indaba conducted by June 2023	01 local tourism indaba conducted by June 2023	Achieved	R00	None	None	Reports	n/a	Pied 05	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Warrior Number	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement of Annual Target	Annual Expected	Reasons for Variance	Mitigation Measure	Portfolio of Evidence	2021/2022 Performance	File / Verification No.	Continued/Discontinued
	efficient Local government system	relative support	creation	optimal and job creation programmes			June 2023															
Local Economic Development	Responsible, accountable, effective and efficient systems	Implementation of community work programme and cooperative societies support	Promote shared economic growth and job creation	Coordinate business support, tourism development and job creation programmes	Number of local tourism exhibitions by June 2023	n/a	01 local tourism exhibitions conducted by June 2023	n/a	who le mun icip ally	R00	R00	0	01 local tourism exhibitions conducted by June 2023	01 local tourism exhibitions conducted	Achieved	R00	None	None	Reports	n/a	Pled 06	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Weighting	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement d/N Achievement	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2022 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
Local Economic Development	Responsible, accountable, effective and efficient Local Government system	Implement community work programme and cooperative structures	Promote shared economic growth and job creation	Coordinate business, tourism and job creation programmes	Number of land summits held by second quarter	n/a	01 land summits held by second quarter	n/a	who municipality	R00	R00	0	01 land summits held by second quarter	0 land summits held	Not achieved	R00	Office of the mayor requested postponed the summit due to ongoing engagements with the traditional authorities on land matters	The summit to be held in the next financial year	Reports	n/a	Pled 07	Continued
Local Economic Development	Responsible, accountable, effective	Implement community work programme	Promote shared economic growth	Coordinate business, tourism and job creation programmes	Number of land summits held by second quarter	n/a	01 land summits held by second quarter	n/a	who municipality	R00	R00	0	01 land summits held by second quarter	0 land summits held	Not achieved	R00	The investment or conference could not be held	The conference to be held in the next financial year	Reports	n/a	Pled 08	Continued

Key Performance Area	Outcomes	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Warmed number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement d/N of Achievement	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2 Performance	File / Verification No.	Continued/Discontinued
		and cooperative support	hand job creation and job creation	development and job creation	by third quarter		third quarter						third quarter	Actual Performance			because it depends on the finalization of the land summit	after finalization of the land summit				
Local Economic Development	Responsible, accountable, effective and efficient Local Government	Implementation community work programme and cooperative support	Promote shared economic growth and job creation	Coordinate business support, tourism development and job creation programme	Number of reports on business registration	Number of registered businesses	02 reports on business registration	20 registered businesses	who implemented municipality	R00	R00	0	20 registered businesses on municipal business registration unit per annum	0 registered businesses	Not Achieved	R00	Waiting for Limpopo Department of Economic Development, Environment and Tourism to transfer the	Follow ups to be done with the department of economic development, environment and Tourism to transfer	Reports	n/a	Pended 09	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement d/N	Annual expenditure	Reassess variance	Mitigation Measure	Portfolio of Evidence	2021/22 Performance	File Verification No.	Continued/Discontinued
	system			ammes		annual		unit per annum										registration system to the municipality in the next financial year				
Local Economic Development	Responsible, accountable, effective and efficient Local Government system	Implementation of community work programme and cooperative and job creation	Promote shared economic growth and job creation	Coordinate business support, tourism development and job creation	Number of LED clusters forum held per annum	n/a	04 LED cluster forum held per annum	n/a	who le municipality	R00	R00	0	04 LED cluster forums held per annum	03 LED cluster forum held	Not Achieved	R00	Poor planning on the determination of the target by the LED Unit during the planning phase of the IDP	The target to be revised in the next financial year to 03 LED cluster forums so that it can be aligned to the annual plan	Reports	n/a	Pied 10	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Warmed number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achieved/Not Achieved	Annual Expenditure	Reassess for variance	Mitigation Measure	Portfolio of Evidence	2021/2 Performance	File / Verification No.	Continued/Discontinued
Local Economic Development	Responsible, accountable, effective and efficient system	Implementation of community work programme and cooperative and	Promote shared economic growth and job creation	Coordinate business support, tourism development and job creation programme	Number of LED municipal forums held per annum	n/a	01 LED forum municipal held per annum	n/a	who led municipal ally	R00	R00	01	01 LED forum municipal held per annum	01 LED forum municipal held	Achieved	R00	None	None	Reports	n/a	Filed 11	Continued
Local Economic Development	Responsible, accountable, effective and efficient system	Implementation of community work programme and cooperative and	Promote shared economic growth and job creation	Coordinate business support, tourism development and job creation programme	Number of LED municipal forums held per annum	n/a	01 LED forum municipal held per annum	n/a	who led municipal ally	R00	R00	0	01 Lebowakgom o central business district (CBD)	0 Lebo wakg o central business district (CBD)	Not Achieved	R00	Item was submitted to Council support unit on the 10 th May	The item will be served in the next Council meeting for approval	Copy of plan and council resolution	n/a	Filed 12	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Warmed number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement of A/D/N	Annual Expenditure	Reassess for variance	Mitigation Measure	Portfolio of Evidence	2021/22 Performance	File / Verification No.	Continued/Discontinued
	efficiency of Local Government systems	relative support	creation	optimal and job creation programmes	district (CBD Hawkers livelihood relocation and restoration plan approved by Council by June 2023		district (CBD Hawkers livelihood relocation and restoration plan approved by Council by June 2023						hawkers livelihood relocation and restoration plan approved by Council by June 2023	hawkers livelihood relocation and restoration plan approved			2023 for approval of Hawkers livelihood plan.	al.(2023/2024 financial year)				
Spatial Rationale	Resilient, live, accessible, effective	Actions, supportive to human	To guide, monitor and control	Promote and enforce proper	Number of reports completed on	Number of inspections on prevention	Four reports on prevention of	Four reports on prevention of	who participate	R00	R00	04	Four inspections on prevention of illegal	0 inspections on prevention of illegal	Not Achieved	R00	Shortage of personnel within the Town Planni	All funded vacant positions to be filled in the	Quarterly Reports	04 reports on illegal land invasion	Piled 13	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Warmed number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement of d/N of Achievement	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/22 Performance	File / Verification No.	Continued/Discontinued
	ble, effective and efficient Local Government system	human settlement outcom	control spatial planning, land use, management and development within the municipality	n of existing settlements	yes by June 2023		by June 2023						June 2023	Actual Performance			Land Surveyor due to tender non-responsive	or to be appointed by end of first quarter of the next financial year. The Supply chain management to conduct briefing session on specification document.	Reports	91 inspections conducted	Pled 15	Continued
Spatial Ration	Res points	Active	To guide, monitor	Monitor, regulate	Number of buildings	n/a	96 buildings inspected	n/a	who implemented	R00	R00	52	96 buildings inspected	82 buildings inspected	Not Achieved	R00	The shortage of staff	The vacant position for	Reports	91 inspections conducted	Pled 15	Continued

Key Performance Area	Outcome	Output	Strategy Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Weighting	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement of Annual Target	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/22 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
	unla-ble, effective and efficient	to human settlement outcomes	and control of spatial planning, land use management and development within the municipality	and control of building constructions	inspections conducted per annum		ctions conducted per annum		icipality				ions conducted per annum	conducted	ected		affect the performance of the unit to fully conduct the inspections	building inspection or to be filled in the next financial year.				
Spatial Ration ale	Res-pons-ive, acco-unta-ble, effec-	Actio-ns, suppo-rtive to huma-n	To guide, monitor and control	Monitor, regulate and control	Numb-er of Build-ing Contr-ol Polici	n/a	01 Build-ing Contr-ol Policy devel	n/a	who le mun-icip ality	R00	R00	0	01 Build-ing Contr-ol Policy develo-ped	0 Build-ing Contr-ol Policy develo-ped and	Not Achieved	R00	Lack of capacity within the town planning	The buildin- g regulat-ions by-law to be review ed with	Copy of approve d policy and Council resolutio n	0 building policy develop ed	Ple d 16	Conti-nued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Warband Number	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement of Annual Target	Annual Expenditure	Reassess for variance	Mitigation Measure	Portfolio of Evidence	2021/2022 Performance	File / Verification No:	Continued/Discontinued
													Annual Target	Actual Performance								
													and approved by Council by June 2023	approved			unit for development of building policy.	the inclusion of the procedure manual in the next financial year				
	Effective and efficient Local Government system	Settlement outcomes	Spatial planning, land use management and development within the municipality	Buildings construction	Developed and approved by Council by end of June 2023		opened and approved by Council by June 2023						01	01	Achieved	R1 986 999.90	None	None	Copy of certified Valuation roll	01 General valuation roll completed	Period 17	Continued
Spatial Rationale	Responsible, accessible, sustainable, effective and efficient	Actions	To guide, monitor and control spatial planning	Provide real estate property management for the	Number of supplementary valuations completed	n/a	01 supplementary valuations completed and	n/a	who the municipality	R2 000 000.00	R00	01	01 supplementary valuations on roll completed and certified	01 supplementary valuations on roll completed	Achieved	R1 986 999.90	None	None	Copy of certified Valuation roll	01 General valuation roll completed	Period 17	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement Not Achieved	Annual Expenditure	Reassess for variance	Mitigation Measure	Portfolio of Evidence	2021/2 Performance	File / Verification No.	Continued/Discontinued
	ent Local government system	outcomes	ng, land use management and development within the municipality	Municipality	and certified per annum		certified per annum						d per annum	Actual Performance								
Spatial Ration ale	Res pons ible, acco unt able, effec tive and effici ent Local	Actio ns suppo rtive to huma n settle ment outco mes	To guide, monit or and contr ol spatia l planni ng, land use	Provi de real estate prop erty mana gement for the Municip ipality	Numb er of newly acquir ed prop erties on farm voorsp oed transfe rred to	Numb er of portio ns of (portio n 25) farm voorsp oed transfe rred to	200 newly acquir ed prop erties on farm voorsp oed transfe rred to	01 portio n (portio n 25) of farm voorsp oed transfe rred to	17	R1 302 726, 22	R00	0	01 portio n (portio n 25) of farm voorsp oed transfe rred to	0 portio n of farm voorsp oed transfe rred to	Not achieve d	R00	Delay by CoGH STA to respo nd on request submit ted by Municipi pality for transf er of	Follow up with the depart ment of CoGH STA for the transfe r of portio n 25 to be done during	Deed of transfer docume nt	n/a	Ple d 18	Conti nued

Key Performance Area	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Warmed Number	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement of Annual Target	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2023/24 Performance	File / Verification No.	Continued/Discontinued
	government system	management and development within the municipality		by end of June 2023	municipality by CoG HSTA by end of June 2023	by June 2023	referred to municipality by CoG HSTA by end of June 2023					STA by end of June 2023	Actual Performance			portfolio of the farm Voorspoed.	the 1st quarter of the next financial year				
Municipal institutional development and transformation	Resources, financial, administrative and efficient	Improve municipal strategic financial and administrative support	Provision of strategic and integrated development	Number of IDPs reviewed and approved by Council	n/a	01 Compiled IDP approved by Council by 31	n/a	who implemented municipality	R2 079 930.60	R2 254 931.00	01	01 Compiled IDP approved by Council by 31 May 2023	01 Compiled IDP approved	Achieved	R1 82 497.14	None	None	Copy of reviewed IDP and Council resolution	01 Compiled IDP approved	Pied 19	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War and Ambition	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement of Annual Target	Annual Expenditure	Reassess for variance	Mitigation Measure	Portfolio of Evidence	2021/22 Performance	File / Verification No.	Continued/Discontinued
Municipal institutional development and transformation	Responsible, accountable, effective and efficient local government system	Improved municipal financial and administrative capability	To provide strategic management services to the Municipality	Provide performance management services to the Municipality	Number of SDBIP reviewed and approved by Council by end February 2023	n/a	01 SDBIP reviewed and approved by Council by end of February 2023.	n/a	who the municipality	R00	R00	01	01 SDBIP reviewed and approved by Council by end of February 2023.	01 SDBIP reviewed and approved	Achieved	R00	None	None	Signed revised SDBIP	01 SDBIP reviewed and approved by Council	Pile d 21	Continued
Municipal institutional development and transformation	Responsible, accountable, effective and efficient local government	Improved municipal financial and administrative capability	To provide strategic management services to the Municipality	Provide performance management services to the Municipality	Number of Annual Performance Report compiled and submitted to Auditor General by 31	n/a	01 Annual Performance Report compiled and submitted to AG	n/a	who the municipality	R00	R00	01	01 Annual Performance Report compiled and submitted to AG by 31 August 2022	01 Annual Performance Report compiled and submitted	Achieved	R00	None	None	Copy of Draft Annual Performance Report	01 Annual Performance Report compiled and submitted	Pile d 22	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	War d number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achievement level d/N	Annual expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2022 Performance	File / Verification No:	Continued/Discontinued
	ent system				August 2022		by 31 August 2022															
Municipal institutional development and transformation	Responsible, effective and efficient government	Improve municipal financial and administrative capability	To provide strategic management support to the Municipality	Provide performance management services to municipal entities	Number of Annual Reports prepared and approved by Council by 31 January 2023	n/a	01 Annual Report prepared and approved by council by 31 January 2023.	n/a	who implement municipality	R00	R00	01	01 Annual Report prepared and approved by council by 31 January 2023.	01 Annual Report prepared and approved	Achieved	R00	None	None	Copy of Approved Annual Report and Council Resolution	01 Annual Report prepared and approved	Ple d 23	Continued
Municipal institutional development and transformation	Responsible, effective and efficient government	Improve municipal financial and administrative capability	To provide strategic management support to the Municipality	Provide performance management services to municipal entities	Number of Annual Reports prepared and approved by Council by 31 January 2023	n/a	4 Quarterly Performance Reports compiled	n/a	who implement municipality	R00	R00	04	04 Quarterly Performance Reports compiled and submitted	04 Quarterly Performance Reports compiled	Achieved	R00	None	None	Copy of Draft Quarterly Performance Reports with Council	04 Quarterly Performance Reports compiled and submitted	Ple d 24	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Weighting	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement d/N of Achieved	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2022 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
Information	ent local government system	capability	the Municipality	municipality	led and submitted to Council on a quarterly basis		and submitted to Council on a quarterly basis						ed to Council on a quarterly basis							Resolutions		
Good governance and public participation	Responsible, accountable, effective and efficient local government system	improve municipal financial and administrative capability	Provide prompt responses	Monitoring of audit findings	n/a	Percentage of internal audit findings addressed per annum	n/a	100% of internal audit findings addressed per annum	n/a	R00	R00	0%	100% of internal audit findings addressed per annum	93% of internal audit findings addressed	Not achieved	R00	Shortage of staff with the department of Planning and LED to ensure full implementation of internal	All vacant positions to be filled in the next financial year	Quarterly Progress report	n/a	Pled 25	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Weighted Number	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement of d/N	Annual Expected	Reasons for Variance	Mitigation Measure	Portfolio of Evidence	2021/2 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
																	audit finding					
Good governance and public participation	Responsible, accountable, effective and efficient system	Improve municipal financial and administrative capability	Providing prompt responses	Monitoring of AGS A queries	n/a	Percentage of AGS A findings addressed per annum	n/a	100% of AGSA findings addressed per annum	n/a	R00	R00	0%	100% of AGSA findings addressed per annum	100% of AGS A findings addressed	Achieved	R00	None	None	Progress report	n/a	Pled 26	Continued
Good governance and public participation	Responsible, accountable, effective and efficient system	Improve municipal financial and administrative capability	Providing prompt responses	Monitoring of risk queries	n/a	Percentage of risks mitigated per annum	n/a	100% of risks mitigated per annum	n/a	R00	R00	0%	100% of risks mitigated per annum	56% of risks mitigated per annum	Not Achieved	R00	Risks identified were not mitigated due to shortage of person	All funded vacant positions to be filled with competent person	Progress report	n/a	Pled 27	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Weighted Number	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement of D/N	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2 Performance	File / Verification No.	Continued/Discontinued
	local government system	capability															in line with the department	in line with the financial year				
Municipal financial viability and management	Responsible, accountable, effective and efficient local government system	Improve municipal financial and administrative capability	Provision of prompt responses	Monitoring of departmental Budget	n/a	Percentage of budget spent per annum	n/a	100% of budget spent per annum	n/a	R00	R00	0%	100% of budget spent per annum	65.34% of budget spent per annum	Not Achieved	R00	Delay in the appointment of service providers	Municipal management to enforce sitting of bids for appointments in the next financial year	Quarterly expenditure report	n/a	Ple d 28	Continued
Municipal financial viability and management	Responsible, accountable, effective and efficient local government system	Administrative and financial capability	To improve municipal financial planning	Expand revenue base and improve rate of	n/a	% of Revenue collected as per approved revenue	n/a	100% of Revenue collected as per approved revenue	n/a	R00	R00	0	100% of Revenue collected as per approved revenue	73.65% of Revenue collected	Not Achieved	R00	The amount budgeted for revenue collection was	The amount on revenue source to be projected taking	Quarterly Progress reports revenue enhancement strategy	n/a	Ple d 29	Continued

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Weighted Number	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achievement of Annual Target	Annual Expenditure	Reasons for Variance	Mitigation Measure	Portfolio of Evidence	2021/2022 Performance	File Verification No:	Continued/Discontinued
													Annual Target	Actual Performance								
						enhancement of strategic and approved Budget end of June 2023		approved revenue enhancement and ancillary strategic and approved Budget end of June 2023					enhancement of strategic and approved Budget end of June 2023									
	ent local government system		revenue collection, expenditure and reporting capability	collection													over projected during the budgeting process	in to consideration the previous year revenue collection				
Municipal financial viability and management	Responsible, effective and efficient	Improve municipal financial and administrative	Provide prompt responses	Monitoring of SCM procurement plan	n/a	Number of specific indicators reported submitted	n/a	01 specific indicators reported submitted	n/a	R00	R00	0	01 specific reports submitted to SCM unit for procurement	01 specific indicators reported submitted	Achieved	R00	None	None	Specific action report	n/a	Piled 30	Continued

Key Performance Area	Outcome	Output	Strategy Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Weighted Number	Budget	Revised Budget	Baseline	2022/2023 Annual Target and Progress		Achieved % of N/A	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/2022 Performance	File / Verification No.	Continued/Discontinued
													Annual Target	Actual Performance								
	ent local government system	capability				to SCM unit for procurement of services providers by June 2023	to SCM unit for procurement of services providers by June 2023						of services provided by June 2023									
													Nil/Zero amount of unauthorized, irregular and wasteful expenditure incurred	n/a	n/a	R00	n/a	n/a	Unauthorized, irregular, fruitless and wasteful expenditure report	n/a	Pled 31	Continued
Municipal financial viability and management	Responsible, accountable, effective and efficient local government	Improve municipal financial and administrative capability	To provide assurance and consulting services to management and	Prevention and elimination of unauthorized, irregular, fruitless and	n/a	Nil/Zero amount of unauthorized, irregular and wasteful	Nil/Zero amount of unauthorized, irregular and wasteful		n/a	R00	R00	0	Nil/Zero amount of unauthorized, irregular and wasteful expenditure incurred	n/a	n/a	R00	n/a	n/a				

Key Performance Area	Outcome	Output	Strategic Objective	Strategies	Key Performance Indicator	Revised Key Performance Indicator	Annual Target	Revised Target	Warmed number	Budget	Revised budget	Baseline	2022/2023 Annual Target and Progress		Achieved d/N of Achievement	Annual Expenditure	Reasons for variance	Mitigation Measure	Portfolio of Evidence	2021/22 Performance	File / Verification No.	Continued/Discontinued
			Council on international contracts, risk management and governance	Waste full expenditure		Full expenditure incurred due to non-compliance to the municipality's SCM regulations per annum		Essential and was useful expenditure incurred due to non-compliance to the municipality's SCM regulations per annum					to non-compliance to the municipality's SCM regulations per annum	Actual Performance								
	system																					